

02

Inspection Report For Flood Damage Work

Date :

- 1 Name of PIUs : EXECUTIVE ENGG, R.W.D, WORKS DIVISION, GOPALGANJ-2
2 Name of Block/Road : BARAULI / TOG to Rampur

A For Road

- 1 Damage Location / Chainage : 1600 to 1800
2100 to 2300
2 Damage Length : 178.00 M
3 Nature of Damage: Beaches Develops. due to flood.
4 Details of Restoration Works:
i. Material being used in Restoration Works: Bricks Bats be Used.
ii Equipments / Tools being used in Restoration Works : JCB, Tractor and Manpower
iii Procedure taken up in Restoration Works: AS per SOP
iv Restored Length: 178.00 M

B For Bridge

- 1 Damage Location / Chainage:
2 Damage Length:
3 Nature of Damage:
4 Details of Restoration Works:
i. Material being used in Restoration Works :
ii Equipments / Tools being used in Restoration Works :
iii Procedure taken up in Restoration Works:
iv Restored Length :

Sanjit Singh
23/09/2020
JE

23-9-2020
AE

23/9/20
EE

10/12
Signature
Executive Engineer
(Name of Inspector)
R.W.D. W.D.
Hathua

STATEMENT OF CASE

Name of Work :- Motorable work of T06 to Rampur Road

Estimated Cost :- Rs. 4517644.00

Length :- 2.50 KM

Description:- The estimate has been framed under the supervision of Assistant Engineer in accordance with the order of Executive Engineer, RWD Work Division Gopalganj – 2, letter No. -1574 dated 18.08.2020. The part of above mentioned road has been damaged due to heavy rain /flood and due to this reason damage the transportation facility has been obstructed. The immediate Motorable work is necessary to public interest. Villagers and transport facility will be benefitted by the completion of this Motorable work.

In the Estimate there has been a provision of repairing the damaged part of the road & making it Motorable by filling of Brickbats etc. In the context of post flood scenario there is still the flow of water which prevails through the damaged part of road.

In this estimate the rate of raw material and labour wages has been prepared after the analysis of new rate. This estimate is as per the specifications. The estimate is submitted for technical and administrative acceptance.

Sanjit Singh
23/9/20
J.E.

[Signature]
23-9-20
A.E.

[Signature]
23/9/20
E.E.

DETAILED ESTIMATE FOR MOTORABLE WORK

Name of Work :- Motorable work of T06 to Rampur Road

Length :- 2.50 KM

Sl No.	Description of Item	Chainage		No.	Length (M)	Avg. width (M)	Avg. Depth (M)	Qty	Unit	Unit rate (in Rs.)	Amount
		From	To								
1	Providing brick bats filled in ditches including all cost of material and labour in all respect complete the job as per direction of Engineer in Charge.	1600	1800	1	30.00	4.05	4.50	546.75	Cum		
				1	29.00	3.90	4.10	463.71	Cum		
				1	27.00	4.05	4.80	524.88	Cum		
		2100	2300	1	5.00	4.05	0.60	12.15	Cum		
				1	22.00	4.10	2.10	189.42	Cum		
				1	15.00	3.90	0.50	29.25	Cum		
				1	17.00	1.35	0.45	10.33	Cum		
				1	26.00	1.50	0.75	29.25	Cum		
				1	7.00	2.10	2.50	36.75	Cum		
								Total Qty	1842.49	Cum	
										2412.11	4444287.5
										2427.65	4472914.78
										Total Cost	4472914.78
										Add Labour cess 1%	44729.15
										Say Rs.	4517644.00

44.887
Say Rs 45-176 Lac

Shiv Singh
23/09/2020
J.E.

360
23-9-2020
A.E.



23/9/20
E.E.

~~Technically Approved for Rs 45.176 Lac (Rupees forty five Lac Seventy six)~~

Technically Approved for Rs 44.887 Lac (Rupees forty four Lac Eighty Eight Thousand & Seven Hundred) only

23/9/20
P. Kumar
23/9/20

Motorable work of T06 to Rampur Road



Sanjit Singh
23/09/2020

J.E.

A.E.

E.E.

Motorable work of T06 to Rampur Road



Sanit Singh
23/10/2020
J.E.

A.E.

E.E.

Motorable work of T06 to Rampur Road



Sanjit Singh
23/09/2020

J.E.

A.E.

E.E.