

# FIELD INSPECTION REPORT

Date of Inspection: 30.12.2020	District: Samastipur
Division: RWD Dalsinghsarai	Length(km):
Name of Road : T02NH to Chamar Tola	
Scheme / Programme: MAINTENANCE MMSY (50)	
Package No:	Road Id No:
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of:	New Connectivity/ Up gradation/ Maintenance

Sl. No	Parameters to be Checked	Remarks
1	Pavement	
a)	Road Junction Condition	S
b)	Condition of Surfacing	S
c)	Riding Quality	S
d)	Road Camber	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	S
f)	Construction Joint provided or not(CC Pavement)	S
g)	Compaction of flank/slope & raincuts if any	
2	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	7
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	1
c)	Condition of railings/slab/approach for Bridge	1
3	Road Furniture	
a)	Whether sign boards/information/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	S
4	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory(S)	S.
Satisfactory but requires Improvement(SRI)	
Unsatisfactory(U)	

NAME: Beau Charles Gupta  
 DESIGNATION: Asst Engineer  
 MDS

Signature  
 30/12/20