

FIELD INSPECTION REPORT

Date of Inspection:	26.12.2020	District: Samastipur
Division: RWD Dalsinghsarai		Length(km): 1.525 Km
Name of Road: LOA to Raxiwas Road Tola.		
Scheme / Programme: MAINTENANCE	WMS 57 (3rd)	
Package No:		Road Id No:
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/ Up gradation/ Maintenance	
Sl. No	Parameters to be Checked	Remarks
1	Pavement	
a)	Road Junction Condition	✓
b)	Condition of Surfacing	✓
c)	Riding Quality	✓
d)	Road Camber	✓
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	✓
f)	Construction Joint provided or not(CC Pavement)	✓
g)	Compaction of flank/slope & raincuts if any	✓
2	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓
c)	Condition of railings/slab/approach for Bridge	✓
3	Road Furniture	
a)	Whether sign boards/information/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓
4	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory(S)	5
Satisfactory but requires Improvement(SRI)	
Unsatisfactory(U)	

Signature
26/12/20

NAME: Prem Chandra Gupta
DESIGNATION: Asst. Engineer
Roads.