

**अधीक्षण अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य अंचल, गोतिहारी**

कार्यालय आदेश

कार्यालय आदेश संख्या-

दिनांक.....

विभागीय निर्देशानुसार वर्ष 2020 के नाम एवं अतिवृद्धि से ग्रामीण कार्य विभाग के पथों एवं पुलों में हुई क्षति के कारण आवागमन को सुचारु करने हेतु मुक्त स्तर पर कार्य प्रगंडलों को कार्य कराने का निर्देश प्राप्त है। इस सम्बन्ध में राखित, ग्रामीण कार्य विभाग, बिहार पटना के निर्देश के आलोक में इन सभी कार्यों की गौतिक सत्यापन हेतु इस कार्य अंचल में पदस्थापित कार्यपालक अभियंताओं को बीच प्रगंडलवार जाँच कार्य हेतु निम्नवत कार्य क्षेत्र आवंटित किया जाता है।


क्रमांक	वर्तमान पदस्थापन कार्य प्रगंडल का नाम	जाँच हेतु आवंटित कार्य प्रगंडल का नाम
1	कार्यपालक अभियंता, गोतिहारी	कार्य प्रगंडल खरौल
2	कार्यपालक अभियंता, खरौल	कार्य प्रगंडल ढाका
3	कार्यपालक अभियंता, अरराज	कार्य प्रगंडल गोतिहारी
4	कार्यपालक अभियंता, चकिया	कार्य प्रगंडल अरराज
5	कार्यपालक अभियंता, ढाका	कार्य प्रगंडल पकड़ीदयाल
6	कार्यपालक अभियंता, पकड़ीदयाल	कार्य प्रगंडल चकिया


 अधीक्षण अभियंता
 ग्रामीण कार्य विभाग,
 कार्य अंचल, गोतिहारी

जापांक- 1344

दिनांक- 28/08/2020

प्रतिलिपि- कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रगंडल गोतिहारी/खरौल/अरराज/चकिया/ढाका/पकड़ीदयाल को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।


 अधीक्षण अभियंता
 ग्रामीण कार्य विभाग,
 कार्य अंचल, गोतिहारी

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, अरेराज।**

पत्रांक 2514

दिनांक 26.12.2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल अरेराज।

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, मोतिहारी।

विषय:- वर्ष 2020 के बाढ़ में क्षतिग्रस्त पथों को मोटरेबुल कराने हेतु किये गये कार्यों की जॉच के संबंध में।

प्रसंग:- मु0अ0-4(मु0)विविध (कार्य)-23-40/2016- 2789 पटना, दिनांक 21.08.2020 एवं भवदीय कार्यालय आदेश ज्ञापांक- 1344 दिनांक 28.08.2020

महाशय

उपर्युक्त विषयक एवं प्रासंगिक पत्र के अनुपालन में कार्य प्रमंडल, मोतिहारी द्वारा उपलब्ध कराये गए मोटरेबुल पथों की सूची में अंकित पथों का अधोहस्ताक्षरी तथा सहायक अभियंता एवं कनीय अभियंता के द्वारा निरीक्षण किया गया। निरीक्षण के दौरान कार्य प्रमंडल, मोतिहारी द्वारा प्रतिवेदित सभी पथों में मोटरेबुल का कार्य कराया गया है एवं वर्तमान में यातायात चालू है।

सादर सूचनार्थ एवं अग्रेतर कार्रवाई हेतु समर्पित।

अनु0- निरीक्षण किये गए पथों की सूची।


कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।


सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।


विश्वासभाजन,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।

ज्ञापांक 2514

दिनांक 26.12.2020

प्रतिलिपि:- कार्यपालक अभियंता ग्रामीण कार्य विभाग, कार्य प्रमंडल, मोतिहारी को सूचनार्थ समर्पित।


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।

25	Motihari	Motihari Chhauradano pirnull road - Jhikahian (021)	13.031
26	Motihari	L038-T 04 to Ahir Tola via Hariyar pur (VR49)	2.818
27	Motihari	RRO Road Dekaha - Bardaha (219)	8.639
28	Motihari	L046-L 028 to Hason (VR24)	3
29	Motihari	L076-L 025 to Siluliya (VR76)	3.517
30	Motihari	Patjarwa pul to pwd road Dhaka	2
31	Motihari	Motihari dhaka PWD road patparia moran - Chhatauni Ramsingh	5.85
32	Motihari	L027 to Bheriharwa Via Harijan Tola	2.954
33	Motihari	Dekhaha to Harajpur	4.5
34	Motihari	L026 to Mahmood Nagar	0.836
35	Motihari	L040-Baraulia to Harajpur Laxmipur (VR6)	2.231
36	Motihari	Motihari Rulhi PWD To Sahni Tola	3.2
37	Motihari	Motihari Chhauradano PWD road - Loknathpur	3.606
38	Motihari	Motihari Chhauradano P.W.D Rd. - Dostiya	2.5
39	Motihari	Motihari Chhauradano P.W.D. Road - Ramgarhwa (142)	3.695
40	Motihari	Jhakha - Arajisirsu tola Machhaha (213)	7.227
41	Motihari	L071-T 03 To Maniya Tola Via Mahuwa Tola (VR60)	2.881
42	Motihari	T01 PWD Motihari Madhubani Ghat to Mathiya (Maniya) Tola	2.868
43	Motihari	Pwd Madhubani Ghat Health Center to Nandpur	2.15
44	Motihari	House of Baidinath Mahto to NH28A Bairia	0.873
45	Motihari	T01 PWD Madhubani Ghat to Sirsa Mal	1.518
46	Motihari	Motihari Chhauradano PWD road to Ramgarwa	3.695
47	Motihari	T 06 to MaWah Toli	2.1
48	Motihari	PWD Madhubani Ghat Ayurved College to Baswariya Tak	4.1
49	Piprakothe	L057-Dhekha Bela Wujung to Hathiyaher (VR13)	4.545
50	Piprakothe	Home Of Aashar Ali to Home Of Kishan Pandit	0.6
51	Piprakothe	Aasa Muhammad to Link Road L034	0.65

25/12/20
a

25/12/20
he

25/12/20
E.E.

QDR Mathari chhura dano Phud road to Dostiyg

Schedule XLV Form No.-134

THAR P.W.D.

A.E. RND works

DIVISION

Mathari

SUB-DIVISION

M.B.No - 5434.

MEASUREMENT BOOK

Certified that this Measurement
book contained one hundred (100)
pages machine Numbering only. Issued
to A E RWD Works Sub. Motihari

Veigaf
Executive Engineer
R.W.D. W. Division
Motihari
11.7.2020

Schedule XLY Form No. 134

A.E. R.W.D. W. Div. DIVISION

Motihari SUB-DIVISION

M.B. No - 5434.

MEASUREMENT BOOK

Executive Engineer
R.W.D. W. Division
Motihari

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of work-

Situation of work-

1

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
PWD road to Dostiga					
Authority ->					
Agency ->					
Record measurement					

① Supply filling, spreading,
light compacting of brick bats
including labour, material,
carriage - - - -

chainage

1400 -	5	$\frac{5.5+4.5}{2}$	$\times \frac{0.32+0.28}{2}$	= 7.50 m ³
1405 -	4	$\frac{5.3+4.7}{2}$	$\times \frac{0.42+0.48}{2}$	= 9.00 m ³
1415 -	1	$\frac{3.8+4.2}{2}$	$\times \frac{0.3+0.3}{2}$	= 1.20 m ³
1440 -	1.5	$\frac{4+4}{2}$	$\times \frac{0.3+0.3}{2}$	= 1.90 m ³
1460 -	8	$\frac{4.3+3.7}{2}$	$\times \frac{0.27+0.33}{2}$	= 8.20 m ³
1480 -	5.5	$\frac{2.5+3.1}{2}$	$\times \frac{0.41+0.39}{2}$	= 6.60 m ³
1600 -	4	$\frac{1.8+2.2}{2}$	$\times \frac{0.44+0.46}{2}$	= 3.60 m ³
1900 -	3	$\frac{4.3+4.7}{2}$	$\times \frac{0.33+0.37}{2}$	= 4.73 m ³

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
2100 -	30 X	$\frac{3.8+4.2}{2}$	$\times \frac{0.45+0.47}{2}$	$= 54.00 \text{ m}^3$
2150 -	128 X	$\frac{4.3+4.5+4.7}{3}$	$\times \frac{0.45+0.5+0.45}{3}$	$= 268.80 \text{ m}^3$
2350 -	50 X	$\frac{2.7+3.2+3.1}{3}$	$\times \frac{0.57+0.8+0.5}{3}$	$= 50.00 \text{ m}^3$
2400 -	7 X	$\frac{3.8+4.2}{2}$	$\times \frac{0.55+0.65}{2}$	$= 16.80 \text{ m}^3$
Total				$= 464.23 \text{ m}^3$

for
14/10/21
J.E.

for
14/10/21
A.E.

for
14/10/21
A.E.

ABSTRACT OF COST.

① Supply, filling, spreading,
of brick bats for all comp job.

Qty vide T.M.B Page no - ②

$= 464.23 \text{ m}^3$

@ Rs 2147 = 40/m³ — Rs 996877 =

for
14/10/21
J.E.

for
14/10/21
A.E.

for
14/10/21
A.E.