

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, सीवान-01

पत्रांक 1424 3180

दिनांक 15/12/20

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सीवान-01

सेवा में,

नोडल पदाधिकारी (3054) MR
ग्रामीण कार्य विभाग,
बिहार पटना


विषय:- योजना शीर्ष नई अनुरक्षण नीति 2018 MR/3054 अंतर्गत पथो मे मरम्मती हेतु अधियाचना के संबंध मे ।

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के आलोक मे कहना है कि इस प्रमंडल अंतर्गत योजना शीर्ष नई अनुरक्षण नीति 2018 MR/3054 अंतर्गत संलग्न विहित प्रपत्र मे 124.00000 लाख रुपए मात्र आवंटन देने की कृपा की जाय ।

अनु0- अधियाचना पत्र, Bump Integrator Equipment Report की छाया प्रति, एकरारनामा की छाया प्रति ।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सीवान-01

15/12/20

Requisition Format for Scheme Head MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification & Surface Renewal)

Name of the Works Division :- Siwan-01

Sl. No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA) Length (in km.)	Amount (in Lakh)	Initial Rectification on Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in percentage)	Previous Total Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/SI/19/01	Hardiya se Sunderpur	NEA220001218	1880/24.06.2019	5.500	201.51	125.72	42.93	44MBD/2019-20/23.01.20	22-10-20	05-12-20	2183	25mm	5.00%	0.00000	0.00000	124.00000	

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2. Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer
RWD, Siwan-01

Road Name :- Hardiya se sunderpur

Date	Time	Section	No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI/TEGORY ROAD	Latitude	ongitude	Event
5/12/20	11:57:20	8		0.1	170	0	1700	1894 G	26.30898	84.43753	Normal
5/12/20	11:57:20	8		0.1	200	10.1	2000	2156 G	26.30974	84.4371	Normal
5/12/20	11:58:0	8		0.1	190	10.1	1900	2068 G	26.31048	84.43658	Curve
5/12/20	11:58:29	8		0.1	230	10.1	2300	2418 G	26.31116	84.43625	Normal
5/12/20	11:59:5	8		0.1	170	10.1	1700	1894 G	26.31144	84.4353	Normal
5/12/20	11:59:40	8		0.1	160	10.1	1600	1806 G	26.31185	84.43449	Normal
5/12/20	12:0:0	8		0.1	260	10.1	2600	2679 G	26.31266	84.43412	Normal
5/12/20	12:0:15	8		0.1	150	10.1	1500	1719 G	26.31309	84.4337	Normal
5/12/20	12:0:50	8		0.1	170	10.1	1700	1894 G	26.31389	84.43374	Normal
5/12/20	12:1:26	8		0.1	210	10.1	2100	2243 G	26.31477	84.4337	Curve
5/12/20	12:1:26	8		0.1	210	10.1	2100	2243 G	26.31528	84.43303	Normal
5/12/20	12:2:1	8		0.1	230	10.1	2300	2418 G	26.31609	84.43313	Curve
5/12/20	12:2:36	8		0.1	200	10.1	2000	2156 G	26.31669	84.43263	Curve
5/12/20	12:3:12	8		0.1	230	10.1	2300	2418 G	26.31664	84.43187	Normal
5/12/20	12:3:47	8		0.1	260	10.1	2600	2679 G	26.31634	84.43096	Bridge
5/12/20	12:7:19	8		0.1	150	0	1500	1719 G	26.31883	84.42714	Normal
5/12/20	12:7:19	8		0.1	160	10.1	1600	1806 G	26.31911	84.42626	Normal
5/12/20	12:8:0	8		0.1	170	10.1	1700	1894 G	26.31947	84.42537	Normal
5/12/20	12:8:29	8		0.1	200	10.1	2000	2156 G	26.31982	84.42448	Normal
5/12/20	12:11:25	8		0.1	250	0	2500	2592 G	26.32208	84.42222	Normal
5/12/20	12:12:1	8		0.1	220	10.1	2200	2330 G	26.32262	84.42145	Normal
5/12/20	12:12:36	8		0.1	160	10.1	1600	1806 G	26.32307	84.42066	Normal
5/12/20	12:13:0	8		0.1	210	10.1	2100	2243 G	26.32349	84.41981	Normal
5/12/20	12:13:11	8		0.1	200	10.1	2000	2156 G	26.32379	84.41887	Normal
5/12/20	12:14:0	8		0.1	220	10.1	2200	2330 G	26.3241	84.41798	Normal
5/12/20	12:14:22	8		0.1	180	10.1	1800	1981 G	26.32437	84.41705	Normal
5/12/20	12:14:22	8		0.1	210	10.1	2100	2243 G	26.32463	84.41611	Normal
5/12/20	12:15:0	8		0.1	220	10.1	2200	2330 G	26.32534	84.41591	Normal
5/12/20	12:15:32	8		0.1	250	10.1	2500	2592 G	26.32617	84.41616	Normal
5/12/20	12:16:8	8		0.1	270	10.1	2700	2767 G	26.32655	84.41551	Normal
5/12/20	12:16:8	8		0.1	260	10.1	2600	2679 G	26.32674	84.41456	Normal
5/12/20	12:16:43	8		0.1	170	10.1	1700	1894 G	26.32743	84.41411	Normal
5/12/20	12:17:18	8		0.1	250	10.1	2500	2592 G	26.32814	84.41369	Normal
5/12/20	12:17:18	8		0.1	240	10.1	2400	2505 G	26.32828	84.41274	Normal
5/12/20	12:18:0	8		0.1	150	10.1	1500	1719 G	26.32839	84.4118	Normal
5/12/20	12:19:0	8		0.1	280	0	2800	2854 G	26.32861	84.41081	Speed Breaker

$$Y = 0 * X^2 + 0.873 * X + 410.1$$

X = 2100
Y = 2243

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

5/12/20	12:19:39	8	0.1	250	0	2500	2592 G		26.32902	84.41012	Normal
5/12/20	12:20:0	8	0.1	160	10.1	1600	1806 G		26.32908	84.40924	Normal
5/12/20	12:20:15	8	0.1	150	0	1500	1719 G		26.32916	84.40828	Normal
5/12/20	12:21:0	8	0.1	250	10.1	2500	2592 G		26.32924	84.40729	Normal
5/12/20	12:21:25	8	0.1	250	10.1	2500	2592 G		26.32915	84.40633	Normal
5/12/20	12:21:25	8	0.1	170	10.1	1700	1894 G		26.32863	84.40567	Normal
5/12/20	12:22:1	8	0.1	210	10.1	2100	2243 G		26.32821	84.40488	Normal
5/12/20	12:22:36	8	0.1	200	10.1	2000	2156 G		26.32823	84.40396	Normal
5/12/20	12:23:11	8	0.1	140	10.1	1400	1632 G		26.32836	84.40301	Normal
5/12/20	12:23:11	8	0.028	30	30.3	1071	1345 G		26.32826	84.40274	Normal

Hand
16/11/24

15/11/24

Name of Customer : Shalcon Construction
 Name of Work/ Road : Hardiya se Sunderpur
 Lab Job number :
 Date : 02-Jun-09
 Section No. : 8

Print

Generate Report and Graph

Test Date : 26-Apr-10
 Road Name : Hardiya se Sunderpur
 Machine No : 390
 Road Type : (R) RURAL ROAD
 Start S No :
 Side :
 Start E No :
 Interval :
 Weather :
 UIV Range : 345 To 4000 mm/km
 Start Location :
 Dist Range : 0 To 47 0.1 * 1000 m
 End Location :
 Equation : $Y = 0 * X^2 + 0.873 * X + 410.1$

Redraw Graph

Map View

File: H:\05121715.Xls, Section No. 8, Egn: $Y = 0 * X^2 + 0.873 * X + 410.1$
 Name of Customer: Shalcon Construction, Name of Work/ Road: Hardiya se Sunderpur, Lab Job number :



dnd
 18/11/09

R
 15/11/09

IN THE INDIA NON JUDICIAL

ONE THOUSAND RUPEES

AGREEMENT

Agreement No. 24/2019-20

Date: 22.12.2019

This agreement made the _____ day of _____ 2020 between Executive Engineer, R.W.D. Works Division, Siwan-01 (hereinafter called "the Employer" on the one part, and M/s Shailcon Construction, Vill - Rasauti, Po. Katoya Dist-Gopalganj (hereinafter called "the Contractor" on the other part)

Whereas the Employer is desirous that the Contractor execute M/R-N/19-20 Siwan-1/01 (Tender ID: 79246) and their maintenance for five years in Block-Baraharia, Dist.- Siwan, State Bihar (hereinafter called the works") and the Employer has accepted the bid by the Contractor for the execution and completion of such Works and the remedying of any defects therein at a cost of Rs 2,52,90,955.00 (Rupees two Corer fifty two lacs Ninty thousand nine hundred fifty five only) (Below 10% from S.O.R.) vide LOA No.2275, Dt. 10.12.2019

Road	Length (K.M.)
1. Haradliya to Sundarpur	5.500
2. Madhopia to Surahiya	3.400

Signature of Employer
Signature of Contractor

Signature of Contractor