

FIELD INSPECTION REPORT


Date of Inspection: 22/12		District: Kailash
Name of Road:		PWD Lalbagh Chowk to SiT (Ratanpur)
Scheme/ Programme:		MAINTENANCE
Package No.		Road ID No.
Status of the Project:		Ongoing/Completed/Under Maintenance
Work is a case of:		New Connectivity/ Up Gradation/ Maintenance
Sl.No	Parameters to be Checked	Remarks
1	Pavement	
a)	Road Junction Condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2	Cross Drainage	
a)	Condition of headwalls in Humepipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wings walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slabs/approach for Bridges	S/SRI/U
3	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/Km & 200m stone/ Pavement road markings are provided and maintained.	Yes/No
4	Compliance History	
a)	Status of ATR & any others	

Overall Grading:

Satisfactory (S)	S
Satisfactory but requires Improvement(SRI)	
Unsatisfactory (U)	

Name: UDAY KUMAR

Designation: Junior Engineer


 22/12/20
 (Signature)