


FIELD INSPECTION REPORT

Date of Inspection: 02/01/2021		District: Kishanganj	
Division: Kishanganj-1		Length(km): 0.500	
Name of the Road: Tina tola to Goual toli			
Scheme/Programme: GTSNY			
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed /Under Maintenance	
Work is a case of:		New Connectivity/ Up gradation / Maintenance	
Sl. No	Parameters to be checked	Remarks	
1.	Pavement	✓ S/U	
a)	Road Junction Condition	✓ S/U	
b)	Condition of Surfacing	✓ S/U	
c)	Riding Quality	✓ S/U	
d)	Road Camber	✓ S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No	
f)	Contraction Joints Provided or not (CC Pavement)	✓ Yes/No	
g)	Compaction of flank / shop & raincuts if any	✓ Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its Painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, slab in RCG culverts	NA S/SRI/U	
c)	Condition of railings/Slab/approach for Bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓	
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory(S)	-
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory(U)	-

NAME: Ranjeet Kumar


 (Signature)
 AE