

FIELD INSPECTION REPORT

Date of Inspection :		District :	
Division :		Length (km): 1.100 km	
Name of the Road : Bank Main Road to Railway Gurnti No-6 via Neogaha			
Scheme/Programme :		MAINTENANCE	
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance	
Work is a case of :		New Connectivity/Up gradation/Maintenance	
Sl.No.	Parameters to be checked		Remarks
1	Pavement		
a)	Road Junction condition		✓ S / U
b)	Condition of Surfacing		S / U
c)	Riding Quality		S / U
d)	Road Camber		S / U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.		Yes / No
f)	Contraction Joints provided or not(CC Pavement)		Yes / No
g)	Compaction of flank/slope & raincuts if any		Yes / No
2	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting		S/ SRI / U
b)	Condition of Abutment & Wing walls Slab in Rcc culverts		S/ SRI / U
c)	Condition of railings/slab/approach for Bridges		S/ SRI / U
3	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		Yes / No
4	Compliance Histroy		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	✓	S
Satisfactory but requires Improvement (SRI)		
Unsatisfactory (U)	✓	

(Signature)

NAME :

DESIGNATION :