


FIELD INSPECTION REPORT

| | | | |
|---|--|--|-----------|
| Date of Inspection: 4-01-2021 | | District: Kishanganj | |
| Division: Kishanganj-1 | | Length(km): 0.60 | |
| Name of the Road: L-44 Kayleta Road to Kuari Kayleta. | | | |
| Scheme/Programme: GTSNY. | | | |
| Package No.: | | Road Id No.: 21205801869- | |
| Status of the Project: | | Ongoing/Completed /Under Maintenance | |
| Work is a case of: | | New Connectivity/ Up gradation / Maintenance | |
| S1. No | <u>Parameters to be checked</u> | | Remarks |
| 1. | Pavement | | ✓ S/U |
| a) | Road Junction Condition | | ✓ S/U |
| b) | Condition of Surfacing | | ✓ S/U |
| c) | Riding Quality | | ✓ S/U |
| d) | Road Camber | | ✓ S/U |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. | | ✓ Yes/No |
| f) | Contraction Joints Provided or not (CC Pavement) | | ✓ Yes/No |
| g) | Compaction of flank / shop & raincuts if any | | ✓ Yes/No |
| 2. | Cross Drainage | | |
| a) | Condition of head walls in Hume pipe culverts including its Painting | | ✓ S/SRI/U |
| b) | Condition of Abutment & Wing walls, slab in RCC culverts | | S/SRI/U |
| c) | Condition of railings/Slab/approach for Bridges | | ✓ S/SRI/U |
| 3. | Road Furniture | | |
| a) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | | ✓ Yes/No |
| 4. | Compliance History | | |
| a) | Status of ATR's & any others | | not ATR. |

Overall Rating :

| | |
|---|-------|
| Satisfactory(S) | " S " |
| Satisfactory but requires Improvement (SRI) | |
| Unsatisfactory(U) | |


 (Signature)

NAME: Sanjeev Kumar Paswan
J.E, RWD, Terhagachh