FIELD INSPECTION REPORT

| Date of Inspection: 2 | 3-12-2020 | District: West Champaran |
|------------------------|--|---------------------------|
| Division: Bagaha - 1 | | Length (km): 0.60 Km |
| Name of the Road: F | Parsoung to | Pokhariya Tola Parsauna |
| Scheme/Programme: | MAINTENANCE | GTSHY |
| Package No.: | | Road Id No.: 318090 18011 |
| Status of the Project: | Ongoing/Completed/Under Maintenance | |
| Work is a case of: | New Connectivity/Up gradation/ Maintenance | |

| Work is a case of: | | | | |
|--------------------|--|----------|--|--|
| Sl. No. | Parameters to be checked | Remarks | | |
| 1. | Pavement | | | |
| a) | Road Junction condition | S/U | | |
| b) | Condition of Surfacing | S/U | | |
| c) | Riding Quality | VS/U | | |
| d) | Road Camber | US/U | | |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. | Yes/No | | |
| f) | Contraction Joints provided or not (CC Pavement) | Yes/No | | |
| g) | Compaction of flank/slope & raincuts if any | Yes/No | | |
| 2. | Cross Drainage | | | |
| a) | Condition of head walls in Hume pipe culverts including its painting | ►S/SRI/U | | |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | VS/SRI/U | | |
| c) | Condition of railings/slab/approach for Bridges | S/SRI/U | | |
| 3. | Road Furniture | | | |
| a) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No | | |
| 4. | Compliance History | | | |
| a) | Status of ATR's & any others | | | |

Overall Rating :

| Satisfactory (S) | <u> </u> |
|---|----------|
| Satisfactory but requires Improvement (SRI) | |
| Unsatisfactory (U) | |

23-12-2020

(Signature)

NAME: SANTOSH KUMAR CHAUBEY

DESIGNATION: J. €.