

FIELD INSPECTION REPORT

Date of Inspection:	21/12/XX	District:	Motihari
Division:	Pakari Dargah	Length(Km):	1.1 km
Name of Road:	Sunderpatti bandh Tola do Koral		
Scheme/Programme:	Maintenance ✓		
Package No.		Road Id No.	
Status of the Project:	Ongoing/Completed/ Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

S No.	Parameters to be Checked	Remarks
1	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes/No
f)	Contraction joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank /slope & raincuts if any	Yes/No ✓
2	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slabs in RCC culverts	S/SRI/U
c)	Condition of railing /slabs/ approach for Bridges	S/SRI/U
3	Road Furniture	
a)	Whethersign boards/ informatory/ cautionary Board / Km & 200m stones/ Pavement road markings are provided and maintained	✓ Yes/No
3	Compliance History	
a)	Status of ATR's & any others	
Overall Rating:		11 S11
Satisfactory (S)		
Satisfactory but requires Improvement (SRI)		
Unsatisfactory (U)		

Name:

Designation:

[Signature]
21/12/XX
TE

[Signature]
21/12/20
DE