FIELD INSPECTION REPORT

C Photo o	f Inspection :	14.1.7421	District: W. chumpon	H	
HANGE COM	m: G.w.D.	Baltery	Length (km): 0-535		
	of the Road:	100 churis	norma Tola to Louz		
	e/Programme:	MAINTENANCE			
Packag	ge No.:		Road-Id No.: 31 80 680 1	N60	
Status	of the Project:	Ongoing/Completed	/Under Maintenance		
Worki	s a case of:	Desired to the second of	p gradation/ Maintenance	Remarks	
St. No.		Parameters to	be checked	Remarks	
L	Payement				
a)	Road Junction condition			S/U	
b)	Condition of Surfacing			S/U	
c)	Riding Quality			S/U	
d)	Road Camber			S/U	
c)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.			Yes/No	
n	Contraction Joints provided or not (CC Pavement)			Yes/No	
g)	Compaction of flank/slope & raincuts if any			Yes/No	
2.	Cross Drainage				
1)	Condition of head walls in Hume pipe culverts including its painting			S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts			S/SRI/U	
c)	Condition of railings/slab/approach for Bridges			S/SRI/U	
3.	Road Furniture				
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained Yes/No			Yes/No	
4.	Compliance His	tory			
a)	Status of ATR's	& any others			

Overall Rating

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	3.121

(Signature)

NAME: Daginghor Jose of

DESIGNATION: THE