

FIELD INSPECTION REPORT

Date of Inspection : 16/12/20		District : Bhagalpur	
Division : Bhagalpur		Length (Km) : 2.015	
Name of the Road : Radhanagar Satpur road to Amkhona Paswan Tola			
Scheme / Programme :		MMGSY (SC)	
Package No. :		Road Id No. : 2070320 1362	
Status of the Project : Ongoing / Completed / Under Maintenance			
Work is a case of : New Connectivity / Up gradation / Maintenance			
SL. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S / U	
b)	Condition of Surfacing	S / U	
c)	Riding Quality	S / U	
d)	Road Camber	S / U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes / No	
f)	Contraction Joints provided or not (CC Pavement)	Yes / No	
g)	Cmpaction of flank/slope & raincuts if any	Yes / No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S / SRI / U	
b)	Condition of Abutment & Wing Walls, Slab in RCC culverts	S / SRI / U	
c)	Condition of railings/slab/approach for Bridges	S / SRI / U	n/a
3.	Road Furniture		
a)	Whether sign boards / informatory / cautionary Board / Km & 200m stones / Pavement road markings are provided and maintained.	Yes / No	
4.	Compliance History		
a)	Status of ATR's & any others		
Overall Rating :			
	Satisfactory (S)	S	
	Satisfactory but requires Improvement (SRI)		
	Unsatisfactory (U)		

Note :

NAME : NEERAJ KUMAR

DESIGNATION : JE


Signature