

FIELD INSPECTION REPORT

Date of Inspection : 08-01-2021		District: Samastipur	
Division : Samastipur		Length (km):	
Name of the Road: Ribarpur to Bind Tola Singh Tak			
Scheme/Programme: MAINTENANCE			
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance	
Work is a case of:		New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	I.S.R
a)	Road Junction condition	S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	No-ATR

Overall Rating :

Satisfactory (S)	S.I.R
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	—


 08/01/2021
 (Signature)

NAME: Arun Kumar Singh
 DESIGNATION: J.E