

**Inspection Report for Flood Damage Work**

Date.: ..... 26/12/2020 .....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Sahebganj

3. Name of Road/Bridge – Nawada To hussepur

A. for Road

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works : *Brick Bats & local sand filling*

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works : *Tractor, S.C.B, Roller*

iii. Procedure taken up in Restoration works : *FIRST Brick Bats filling & local*

iv. Restored Length : *sand filling*

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

*NBC*

i. Material being used in Restoration works : *✓*

ii. Equipments/Tools being used in Restoration Works *✓*

iii. Procedure taken up in Restoration works : *✓*

iv. Restored Length : *✓*

*[Signature]*  
J.E. 26/12/2020

*[Signature]*  
A.E. 26/12/2020

*[Signature]*  
Executive Engineer,  
R.W.D. Works Division,  
Muzaffarpur west

*[Signature]*  
Signature  
(Name of Inspector)

## GENERAL ABSTRACT

Name of Road	Nawada Nawa to Hussedpur	
District	Muzaffarpur	
Block	Sahebganj	
Division	Muzaffarpur West	
Length of Road (in Km)	0.925 Km	
Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Jhama metal	5.171
2	Sand Filling	0.088
3	Sand bag	0.000
4	Bamboo	0.000
SUB TOTAL OF INTIAL RECTIFICATION		5.259
1 % LABOUR CESS		0.053
12 % GST		0.631
GRAND SUB TOTAL OF INTIAL RECTIFICATION INDLUCDING SURFACE RENEWAL		5.943
AVERAGE COST PER KM (IN LACS) =		6.424
TOTAL COST OF PROJECT IN LACS =		5.943

①  
7.09.2020  
JE  
RWD

*[Signature]*  
07/09/2020  
AEI  
RWD

*[Signature]*  
11/09/2020  
EE  
RWD

Prepared By :- Mata Shree Computer Zone

*Technically approved for Rs- 5.943 lacs (Rupees Five lacs ninety four thousands three hundreds) only*

*[Signature]*  
31-12-20  
Superintending Engineer  
Rural Works Department  
Work Circle Muzafarpur

*[Signature]*  
31/12/2020  
JE

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1		13.7 SoR Eihar Govt. (7985)	Jhama metal Labour for consolidation in Jhama metal by Road Roller in proper grade camber and super elevation dry and wet rolling including cost of running charge of roller diver and khalasi making and maintaining diversion light barrier - do - do - danger signal etc. all complete.								
Appendix - I				Cum					222.36		
Sand Filling				Total					222.36	2325.60	517120.42
2		11.20	Filling in foundation trenches as per drawing and technical specification Clause 305.3.9								
Appendix - II				Cum					21.810		
Total				Total					21.81	402.24	8772.85
Total Cost :-											525893.27

(ii)  
 3109/2020  
 C E Sahab Sa  
 07/09/2020  
 18/09/2020