

Work is going on.

FIELD INSPECTION REPORT

| Date of Inspection : | 13/01/2021 | District: | Nadanda |
|------------------------|--|--------------|----------|
| Division : | Harnaut | Length (km): | 0.870 km |
| Name of the Road: | Nagar nalla - Digawan road to Lalalpur | | |
| Scheme/Programme: | MAINTENANCE | | |
| Package No.: | | Road Id No.: | |
| Status of the Project: | Ongoing/Completed/Under Maintenance | | |
| Work is a case of: | New Connectivity/Up gradation/ Maintenance | | |
| Sl. No. | Parameters to be checked | Remarks | |
| 1. | Pavement | | |
| a) | Road Junction condition | S/U | |
| b) | Condition of Surfacing | S/U | |
| c) | Riding Quality | S/U | |
| d) | Road Camber | S/U | |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. | Yes/No | |
| f) | Contraction Joints provided or not (CC Pavement) | Yes/No | |
| g) | Compaction of flank/slope & raincuts if any | Yes/No | |
| 2. | Cross Drainage | | |
| a) | Condition of head walls in Hume pipe culverts including its painting | S/SRI/U | |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | S/SRI/U | |
| c) | Condition of railings/slab/approach for Bridges | S/SRI/U | |
| 3. | Road Furniture | | |
| a) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No | |
| 4. | Compliance History | | |
| a) | Status of ATR's & any others | | |

Overall Rating :

| | |
|---|--|
| Satisfactory (S) | |
| Satisfactory but requires Improvement (SRI) | |
| Unsatisfactory (U) | |

cc-work completed. BT-Surfacing is remaining. Rest work is to be done.

(Signature) 13/01/2021

NAME: RAVI KUMAR

DESIGNATION: Jr Engineer

Scanned with CamScanner