Packag Status (Work is	of the Project: Ongoing/Completed/Under Maintenance s a case of: New Connectivity/Up gradation/ Maintenance	Mungan toca
St. No.	Parameters to be checked	
1	Pavement	JS/U
n)	Road Junction condition	SIU
b)	Condition of Surfacing	SIU
c)	Riding Quality	SIU
d)	Road Camber	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Xes/No
n	Contraction Joints provided or not (CC Pavement)	X es/No
g)	Compaction of flank/slope & raincuts if any	Nes/No
2.		
1000	Cross Drainage Condition of head walls in Hume pipe culverts including its painting	S/SRIA!
11)	Condition of head walls in Hume pipe curvers metalone	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200 stones/Pavement road markings are provided and maintained	m Yes/No
4.	Compliance History	
	Status of ATR's & any others	

Overall Rating

Satisfactory (S)	5
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature)

NAME:

DESIGNATION: