

FIELD INSPECTION REPORT

Date of Inspection :	12. 01. 2021	District:	Saran
Division	Sompur.	Length (km):	3.482
Name of the Road:	Hanjor to Kairi Tola.		
Scheme/Programme:	MAINTENANCE	On going .	
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓/U
b)	Condition of Surfacing	✓/U
c)	Riding Quality	✓/U
d)	Road Camber	✓/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓/SRI/U
c)	Condition of railings/slab/approach for Bridges	✓/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	NO

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

NAME: Kgn' Ram.
DESIGNATION: T.S

*Kgn' Ram
12/1/2021*
(Signature)