FIELD INSPECTION REPORT

Date	e of Inspection: 17/01/21	District: Samastipur	
	ision: RWD Dalsinghsarai	Length(km): 0.900	
	ne of Road: To1 to Make	dampur	MILL HOLLS
Sch	eme / Programme: MAINTENAN	CE	
Pacl	ckage No: Road Id No: GTSNY		
Stat	us of the Project: Ongoing/Complete	ed/Under Maintenance	No. of the last of
	rk is a case of: New Connection	vity/ Up gradation/ Maintenance	
SI. No	Parameters to be Checked		Remarks
1	Pavement		
a)	Road Junction Condition		2
b)	Condition of Surfacing		2
c)	Riding Quality		2
d)	Road Camber		31
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement		S
f)	Construction Joint provided or not(CC Pavement)		5
g)	Compaction of flank/slope & raincuts if any		SQT
2	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting		-
b)	Condition of Abutment & Wing walls , Slab in RCC culverts		
c)	Condition of railings/slab/approach for Bridge		
3	Road Furniture		
a)	Whether sign boards/information/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		SRI
4	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory(S)	
Satisfactory but requires Improvement(SRI)	COF
Unsatisfactory(U)	741

Alina 17/01/21 (Signature)

NAME: Dectar Clayboa Sirla DESIGNATION: JE