FIELD INSPECTION REPORT

Date of	Inspection:	17/1/204	District: Nolarha	
Division: Dihanehari				
Name of	ine Kond: Att	182 To Aline	Con (kill):	
Scheme	Programme:	MAINTENANCE	MUCCA (CELL)	
Packago			Road Id No.:	
Status of the Project: Ongoing/Completed/Under Mainte				
Work is	a case of:	New Connectivity/L	In gradation/ Maintenance	
Sl. No.	Parameters to be checked Remarks			
1.	Pavement			
a)	Road Junction condition			S/U
b)	Condition of Surfacing			S/U
c)	Riding Quality			S/U
d)	Road Camber			S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.			Yes/No
f)	Contraction Joints provided or not (CC Pavement)			Yes/No
g)	Compaction of flank/slope & raincuts if any			Yes/No
2.	Cross Drainage			
a)	Condition of head walls in Hume pipe culverts including its painting			S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts			S/SRI/U
c)	Condition of railings/slab/approach for Bridges			S/SRI/U
3	Road Furniture			
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained			Yes/No
4.	Compliance History			
a)	Status of ATR'	s & any others		

Overall Rating

Satisfactory (S) Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

Church done of Rest work Stop due to
Shifting of electric fole.

NAME: Mukesh Voider, Designation: FIE.