

FIELD INSPECTION REPORT

Date of Inspection: 17/01/2021	District: Kishanganj
Division: Kishanganj - 1	Length(km): 0.550
Name of the Road: Anelhasur to L067 KAS tola	
Scheme/Programme: GTSNY	
Package No.:	Road Id No.:
Status of the Project:	Ongoing/Completed /Under Maintenance
Work is a case of:	☒ New Connectivity/ Up gradation / Maintenance

S1. No	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction Condition	☒ S/U
b)	Condition of Surfacing	☒ S/U
c)	Riding Quality	☒ S/U
d)	Road Camber	☒ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	☒ Yes/No
f)	Contraction Joints Provided or not (CC Pavement)	☒ Yes/No
g)	Compaction of flank / shop & raincuts if any	☒ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its Painting	S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCG culverts	NA S/SRI/U
c)	Condition of railings/Slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory(S)	-
Satisfactory but requires Improvement (SRI)	-
Unsatisfactory(U)	* U

NAME: Ranjeet kumar

(Signature) 17/01/21
AE