

# FIELD INSPECTION REPORT

Date of Inspection: 21/01/2021 District: Kishanganj  
 Division: Kishanganj - 1 Length(km): 0.650  
 Name of the Road: parharpur to mmgsy road  
 Scheme/Programme: GTSNY  
 Package No.: Road Id No.:  
 Status of the Project: Ongoing/Completed /Under Maintenance  
 Work is a case of: ☒ New Connectivity/ ☐ Up gradation / ☐ Maintenance

S1. No	Parameters to be checked	Remarks
1.	Pavement	S/U
a)	Road Junction Condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints Provided or not ( CC Pavement)	Yes/No
g)	Compaction of flank / shop & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its Painting	S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCG culverts	S/SRI/U
c)	Condition of railings/Slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory(S)	-
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory(U)	-

NAME: Ranjeet Kumar

(Signature) 21/01/21  
 AIZ