

FIELD INSPECTION REPORT

Date of Inspection: 22/01/2021 District: Kishanganj
 Division: Kishanganj - 1 Length(km): 0.500
 Name of the Road: Gachhi tola to masjid gachhi tola Tola
 Scheme/Programme: GTSAY
 Package No.: Road Id No.:


Status of the Project: Ongoing/Completed /Under Maintenance
 Work is a case of: ☒ New Connectivity/ Up gradation / Maintenance

S1. No	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction Condition	<input checked="" type="checkbox"/> S/U
b)	Condition of Surfacing	<input checked="" type="checkbox"/> S/U
c)	Riding Quality	<input checked="" type="checkbox"/> S/U
d)	Road Camber	<input checked="" type="checkbox"/> S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	<input checked="" type="checkbox"/> Yes/No
f)	Contraction Joints Provided or not (CC Pavement)	<input checked="" type="checkbox"/> Yes/No
g)	Compaction of flank / shop & raincuts if any	<input checked="" type="checkbox"/> Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its Painting	<input type="checkbox"/> S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCC culverts	<input checked="" type="checkbox"/> S/SRI/U
c)	Condition of railings/Slab/approach for Bridges	<input checked="" type="checkbox"/> S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	<input checked="" type="checkbox"/> Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory(S)	S
Satisfactory but requires Improvement (SRI)	1
Unsatisfactory(U)	1

NAME: Ranjeet Kumar


 22/01/21
 (Signature)