

①

29

Inspection Report For Flood Damage Work

Date :

1 Name of PIUs : Gopalgarh - 2

2 Name of Block/Road : Baikunthpur / NH 101 Gera Dabur To Chimanpura Holdings

A For Road

1 Damage Location / Chainage : 200m to 213m, 415m to 462m, 726m to 790m,
1300m to 1384m, 1600m to 1710m, 1930 to 1955m

2 Damage Length : 357m

3 Nature of Damage: Heavy Rain / Flood

4 Details of Restoration Works:

i. Material being used in Restoration Works: Brick Bats

ii Equipments / Tools being used in Restoration Works: JCB, Tractor, Trolly, Beels, Shovel

iii Procedure taken up in Restoration Works: Yes

iv Restored Length: 357m

B For Bridge

N/A

1 Damage Location / Chainage:

2 Damage Length:

3 Nature of Damage:

4 Details of Restoration Works:

i. Material being used in Restoration Works :

ii Equipments / Tools being used in Restoration Works :

iii Procedure taken up in Restoration Works:

iv Restored Length :

Plul
25/9/2020
JE

[Signature]
25.09.2020
AE

[Signature]
25/9/20
EE

[Signature]
25/9/20
Signature
(Name of Inspector)



ग्रामीण कार्य विभाग

Rural Works Department, Govt. of Bihar

FLOOD DAMAGED REPAIR (F.D.R.)

STATE :- BIHAR
DISTRICT :- GOPALGANJ
BLOCK :- BAIKUNTHPUR

NH 101 Gena Dabar To Chimanpura Mathiya

ESTIMATED COST - RS.

1513000.00 रु 13 82 000 = 00

SUBMITTED BY :-
EXECUTIVE ENGINEER
RWD (W) DIVISION
GOPALGANJ-2

Report

Name of Work :- Motorable work of NH 101 Gena Dabar To
Chimanpura Mathiya

Estimated Cost :- ~~1513000.00~~ Rs 1382000.00


Total length of Road :- 2.000 km


Description :- The present estimate has been farmed under the supervision of Assistant engineer in accordance with the order of Executive Engineer, RWD, WD Gopalganj-2, letter No. - 1574 dated 18-08-2020. The part of above mentioned road has been damaged due to heavy rain/flood. And due to this damage the transporation has been obstructed. The immediate motorable work is necessary in public interest. Villagers will be benefitted by the completion of this motorable work.

In the estimate there has been a provision of repairing the damaged part of the road & making it motorable by filling brickbats. In the context of post flood scenario there is still the flow of water which prevails through the damaged part of the road.

In this estimate the rate of raw materials and labour wages has been prepared after the analysis of new rate. This estimate is as per the specifications. The estimate is devoted to technical and administrative acceptance.


19/9/2020
J.E.


19.09.2020
A.E.


19/9/20
E.E.

Detailed Estimate For Motorable Work in Road from NH 101 Gena Dabar To Chimmanpura Mathiya damaged due to Heavy rain/flood for year 2020-2021

Items	No.	L (M.)	W (M.)	D (M.)	Qty.	Unit	Rate	Amount
Providing brick bats billed in ditches including all cost of labour & material with all complete job.								
CH - 200 M to 213 M	1	13.00	1.70	1.50	33.15	M3		
CH - 415 M to 462 M	1	16.00	2.50	1.00	40.00	M3		
	1	24.00	2.90	0.90	62.64	M3		
	1	7.00	1.40	0.90	8.82	M3		
CH - 726 M to 790 M	1	20.00	1.35	0.85	22.95	M3		
	1	30.00	1.55	1.02	47.43	M3		
	1	14.00	1.30	1.00	18.20	M3		
CH - 1300 M to 1384 M	1	29.00	1.65	0.95	45.46	M3		
	2	29.00 30.00	1.20 1.40	0.95	54.12 79.80	M3		
	1	25.00	1.50	0.90	33.75	M3		
CH - 1600 M to 1710 M	1	20.00	1.70	0.75	25.50	M3		
	1	30.00	4.00	0.60	72.00	M3		
	1	12.00 16.00	3.10 4.00	0.80	29.76 51.20	M3		
	1	28.00	3.75	0.50	52.50	M3		
CH - 1930 M to 1955 M	1	20.00 25.00	1.05 1.20	0.80	16.80 24.00	M3		
Less for H.P.	0	1.23	1.23	0.95	0.00	M3	2412.11	135821120
					617.40 565.88	M3	2427.65	1498825.04
2 Providing & laying 1000 MM Dia NP3 Hume Pipe in single row -do-do- complete job.	0	2.50			0.00	M	2733.53 4159.56	0.00
							13582112	1498825.04
Add 1 % Contingency							1358220	14988.25
							Total	1513813.29
							Say	1513000.00

137179322
 Say Rs 13.718 Lacs
 19/9/20
 E.E.
 Technically Approved for Rs 13.718 Lacs (Thirteen Lacs (Seventy one Thousand & Eight Hundred) only
 13/09/2020
 A.E.
 13/09/2020
 13/09/2020
 J.E.
 19/9/2020
 Superintending Engineer
 RWD Work Circle-Siwan
 11/11/2021