

50

Inspection Report For Flood Damage Work

Date :

1 Name of PIUs: Gopalgarj - 2

2 Name of Block/Road: Baikunthpur / Dilg Tolg Jagdish Singh K. e. glau  
TO Primary school

A For Road

1 Damage Location / Chainage: 90 m to 150 m, 200 m to 340 m

2 Damage Length: 200 m

3 Nature of Damage: Heavy Rain / Flood

4 Details of Restroration Works:

i. Material being used in Restoration Works: Brick Bats

ii Equipments / Tools being used in Restoration Works: JCB, Tractor, Tron, Bata, Shovel

iii Procedure taken up in Restoration Works: Yes

iv Restored Length: 200 m

B For Bridge

N/A

1 Damage Location / Chainage:

2 Damage Length:

3 Nature of Damage:

4 Details of Restroration Works:

i. Material being used in Restoration Works :

ii Equipments / Tools being used in Restoration Works :

iii Procedure taken up in Restoration Works:

iv Restored Length :

*[Signature]*  
25/9/20  
JE

*[Signature]*  
25.09.2020  
AE

*[Signature]*  
25/9/20  
EE

*[Signature]*  
Signature 16/11/20  
(Name of Inspector)



# ग्रामीण कार्य विभाग

Rural Works Department, Govt. of Bihar

## FLOOD DAMAGED REPAIR (F.D.R.)

STATE :- BIHAR  
DISTRICT :- GOPALGANJ  
BLOCK :- BAIKUNTHPUR

Dila Tola Jagdish Singh Ke Ghar To Primary School

**ESTIMATED COST - RS.**

~~2489000.00~~ Ps 2360200.00  
Ps 2360200.00

**SUBMITTED BY :-  
EXECUTIVE ENGINEER  
RWD (W) DIVISION  
GOPALGANJ-2**

## Report

**Name of Work** :- Motorable work of Dila Tola Jagdish Singh Ke Ghar To Primary School

**Estimated Cost** :- ~~2489000.00~~ Rs 2360200.00

**Total length of Road** :- 0.340 km

**Description** :- The present estimate has been farmed under the supervision of Assistant engineer in accordance with the order of Executive Engineer, RWD, WD Gopalganj-2, letter No. - 1574 dated 18-08-2020. The part of above mentioned road has been damaged due to heavy rain/flood. And due to this damage the transporation has been obstructed. The immediate motorable work is necessary in public interest. Villagers will be benefitted by the completion of this motorable work.

In the estimate there has been a provision of repairing the damaged part of the road & making it motorable by filling brickbats. In the context of post flood scenario there is still the flow of water which prevails through the damaged part of the road. Hence there has been a provision of laying 1 Nos of R.C.C. NP3 1000 MM Dia hume pipe.

In this estimate the rate of raw materials and labour wages has been prepared after the analysis of new rate. This estimate is as per the specifications. The estimate is devoted to technical and administrative acceptance.

  
19/9/20  
J.E.

  
19.09.2020  
A.E.

  
19/9/20  
E.E.

**Detailed Estimate For Motorable Work in Road from Dila Tola Jagdish Singh Ke  
Dhar To Primary School damaged due to Heavy rain/flood for year 2020-2021**

Items	No.	L (M.)	W (M.)	D (M.)	Qty.	Unit	Rate	Amount
Providing brick bats billed in ditches including all cost of labour & material with all complete job.								
CH - 90 M to 150 M	1	6.00	4.05	0.18	4.25	M3		
	1	1.00	2.00	2.50	5.00	M3		
	1	9.50	1.20	0.80	9.12	M3		
	1	1.50	2.00	2.40	7.20			
	1	24.00	1.20	0.55	15.84	M3		
	1	18.00	0.90	0.84	13.61	M3		
CH - 200 M to 340 M	1	3.00	3.50	4.00	42.00	M3		
	1	24.00	3.00	5.00	360.00	M3		
	1	16.00	1.00	3.50	56.00	M3		
	1	28.00	1.20	2.04	68.54	M3		
	1	<del>30.00</del>	2.00	2.60	<del>156.00</del>	M3		
	1	<del>21.00</del>	<del>2.50</del>	4.00	<del>210.00</del>	M3		
	1	18.00	1.45	2.50	65.25	M3		
Less for H.P.	0.79	1.23	1.23	5.00	5.98	M3		
					<del>1006.84</del>		2427.65	2301249.20
2 Providing & laying 1000 MM Dia NP3 Hume Pipe in single row -do-do- complete job.	2	2.50			954.04	M	2733.55	2316071.67
					5.00		4159.56	13468.20
							23149.17	20797.80
								2336869.47
								2465049.39
Add 1 % Contingency							23149.17	2336869.47
								2465049.39
								2369358.11
								2489699.89
								Say
								2489000.00

*J.E.*  
19/9/2020

*A.E.*  
19-09-2020

*E.E.*  
19/9/20  
Rs 23,60,200.00  
2,33,906.60

Technically Approved for Rs 23.381 lac (Rupees Twenty Three lac  
Thirty Eight Thousand & one Hundred) only

13/01/21  
Superintending Engineer  
R.W.D. Circle-Siwan  
11/01/2021