

# FIELD INSPECTION REPORT

Date of Inspection: 21-1-2021		District: Kishanganj
Division: Kishanganj-1		Length(km):
Name of the Road: Bailgachhi road to Kheri tola.		
Scheme/Programme: MMGSY.		
Package No.:		Road Id No.:
Status of the Project:	Ongoing/Completed /Under Maintenance ✓	
Work is a case of:	New Connectivity/ Up gradation / Maintenance ✓	
S1. No	Parameters to be checked	Remarks
1.	Pavement	✓S/U
a)	Road Junction Condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints Provided or not ( CC Pavement)	Yes/No
g)	Compaction of flank / shop & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its Painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCC culverts	✓S/SRI/U
c)	Condition of railings/Slab/approach for Bridges	✓S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	Not ATR.

Overall Rating :

Satisfactory(S)	"S"
Satisfactory but requires Improvement (SRI)	
Unsatisfactory(U)	

Sanjeev Kumar Paswan  
(Signature)

NAME: Sanjeev Kumar Paswan  
J.E, RWD, Terhagachh