

FIELD INSPECTION REPORT

Date of Inspection: 22/01/2021	District: Samastipur
Division: Rozero	Length (km): 0.30 km
Name of the Road: L. 053 Jo. Makani Pawan Jala	
Scheme/Programme: MAINTENANCE	GTSNY
Package No.:	Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement <i>On going</i>	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage <i>N/A</i>	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture <i>On going</i>	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	<i>No ATR</i>

Overall Rating :

Satisfactory (S)	<i>S</i>
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Alok
22/01/2021
(Signature)

NAME: *Alok Kumar*
DESIGNATION: *JE*