

RURAL WORKS DEPARTMENT



GOVERNMENT OF BIHAR

CIRCLE – R.W.D. works Circle, Kishanganj

DIVISION – R.W.D. works Division , Kishanganj-2

Name of Work :- HARWADANGA TO HARIBHITA (2.0 KM)

Block :- Dighalbank

Estimated cost :- Rs 4200772.00

Year : 2021-22

Inspection Report for Flood Damage Work

1. Name of PIUs

: Kishanganj - 02

2. Name Of Block / Road

: Dighelbank

A. For Road

Harwadanga to Haribhita (2.0 km)

1. Damage Location / Chainage

:

2. Damage Length

: 809.10m

3. Nature Of Damage

: Cut and erosion of flank & crust

4. Details Of Restoration

: Sand, Filling, Brick Battlement, GSB laying

i) Material Being Used In Restoration

: Brick, bat GSB

ii) Equipment / Tools Being Used In Restoration Works

: Tractor, Trolley, SCB

iii) Procedure Taken Up In Restoration Works

: Manually

iv) Restored Length

: 809.10m

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

Satisfactory.

Clear
14/12/21

Signature

(Name Of Inspector)

Signature of JE / AE / EE

प्रतिवेदन

प्रस्तुत प्राक्कलन ग्रामीण कार्य विभाग, कार्य प्रमंडल, किशनगंज-1 अंतर्गत दीघलबैंक प्रखंड के पथ "HARWADANGA TO HARIBHITTA (2.0KM)" जो विभागीय Online Monitoring Syatem MIS पर अपलोड है के बाद 2021 से क्षतिग्रस्त हो जाने के कारण यातायात लायक Motorable हेतु बनाया गया है। इस कार्य को कराने का निर्देश ग्रामीण कार्य विभाग, बिहार सरकार के पत्रांक:- मु0अ0- 4 (मु0) विविध कार्य- 23-60/2020 - 1937 / पटना, दिनांक- 07.07.2021 से प्राप्त है। इस पत्र से Real time geo-tagged photograph को कार्य के दौरान अपलोड करते हुए (Motorable) कार्य कराना सुनिश्चित करने का निर्देश प्राप्त है।


उक्त निर्देश के आलोक में कंकड़ नदी उपधार नदी/नदी उपधार से आए बाढ़ के कारण इस पथ के Road way के क्षतिग्रस्त हो जाने से सुरक्षित आवागमन हेतु Motorable कार्य कराया गया है। MIS में अपलोडेड फोटो क्षतिग्रस्त होने का कार्य होने के दौरान का एवं पुनः स्थापित हो जाने के बाद का Lat/Long रियल टाइम के साथ लिया गया है। नेपाल तराई से निकलने वाली इस नदी के तेज धार से इस पथ में कटाव की स्थिति बनी। Motorable कार्य में आवश्यकता अनुसार Bamboo Pilling / Pitching of E.C. Bags filled with local sand / Local sand filling / Brick bats का इस्तेमाल किया गया है। Motorable कार्य कराकर यातायात बहाल कर दिया गया है। निर्देशानुसार कराये गए कार्य का Geo-tagged photo real time के साथ MIS पर अपलोड है। MIS की छायाप्रति, अपलोडेड फोटोग्राफ की छायाप्रति, दर विश्लेषण एवं विभागीय आदेशों की छायाप्रति प्राक्कलन में संलग्न की जा रही है। प्राक्कलन में प्रयुक्त दर अद्धतन है।

प्राक्कलन की यथा शीघ्र अनुमोदन अपेक्षित है ताकि अग्रेतर कार्रवाई की जा सके।


कनीय अभियंता


ग्रामीण कार्य विभाग

कार्य प्रशाखा- दीघलबैंक


सहायक अभियंता

ग्रामीण कार्य विभाग

कार्य अवर प्रमंडल- दीघलबैंक


कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, किशनगंज -2

ABSTRACT OF COST

Name of Work :-		HARWADANGA TO HARIBHITA (2.0 km)
Block :-		Dighalbank
Sl. No.	Particulars	Amount (In Rs.)
A	Cost of Restoration work :-	Rs 3577553.00
B	Add 12 % GST	Rs 429306.00
C	Add 1 % L. Cess	Rs 35776.00
D	Add S.Fee @ 10 % of Material Cost	Rs 158137.00
Total Cost with GST, LC & S.Fee		Rs 4200772.00

[Signature]
J.E 11/11/2021
R.W.D
Dighalbank

[Signature]
11/11/21
A.E
R.W.D
Dighalbank

[Signature]
16/12/21
E.E
R.W.D
Kishanganj - 2

Technically Sanction for Rs- 4200772.00

(Rupees forty two lacs seven hundred seventy two) only

[Signature]
04/04/22
E/o.

[Signature]
04.04.22
अधीक्षण अभियंता
ग्रामीण कार्य विभाग
कार्य अंचल, किशनगंज

Detailed Estimate

[illegible]

Sl. No.	SDB Sl. No.	MORD Ref.No	Description	No.	No.	Length (M)	Width (M)	Height (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)
			Restoration of raincuts with soil, moorum, gravel or a mixture of these, clearing, the loose soil, benching of 300mm width, laying fresh material in layers not exceeding 250mm and compacting with plate compactor or power rammers to restore the original alignment, level and slopes.									
				0	0	0.00	0.00	0.00	0.00			
				0	0	0.00	0.00	0.00	0.00			
				Total:-					0.00	Cum	378.68	0.00
8	9.2 (i)	1100 & 800	Sand filling or Type B (First class) bedding Filling and spreading local sand over brick bats as per drawing and technical specification Clause 305.3.9									
				1	1	0.00	0.00	0.00	0.00			
				1	1	0.00	0.00	0.00	0.00			
				Total:-					0.00	Cum	514.43	0.00
9	WRD	5.7.40	Brick bats Providing laying and spreading brick bats in Road ditches all complete as per approved design, specifications and direction of E/I									
				1	1	14.60	3.70	0.40	21.61			
				1	1	4.20	1.20	0.40	2.02			
				1	1	11.20	1.30	0.40	5.82			
				1	1	16.00	4.00	0.60	38.40			
				1	1	14.00	3.50	0.60	29.40			
				1	1	14.50	2.00	0.60	17.40			
				1	1	6.30	2.00	0.50	6.30			
				1	1	2.00	2.50	0.50	2.50			
				1	1	4.20	3.20	0.35	4.70			
				1	1	10.40	3.80	0.40	15.81			
				1	1	5.00	2.00	0.50	5.00			
				1	1	4.00	3.00	0.50	6.00			
				1	1	6.00	2.00	0.40	4.80			
				1	1	5.00	1.50	0.50	3.75			
				1	1	5.00	1.00	0.50	2.50			
				1	1	4.00	1.50	0.50	3.00			
				1	1	3.00	1.50	0.60	2.70			
				1	1	4.00	4.00	0.50	8.00			
				1	1	4.00	2.00	0.50	4.00			
				1	1	20.00	4.00	0.50	40.00			
				1	1	12.00	1.50	0.35	6.30			
				1	1	9.00	4.80	0.40	17.28			
				1	1	12.70	3.50	0.90	40.01			
				1	1	12.80	3.40	0.40	17.41			
				1	1	3.00	1.00	0.60	1.80			
				1	1	11.80	5.70	0.40	26.90			
				1	1	30.00	3.50	0.35	36.75			
				1	1	30.00	0.35	0.45	4.73			
				1	1	30.00	0.39	0.40	4.62			
				1	1	30.00	3.80	0.40	45.60			
				1	1	30.00	4.00	0.40	48.00			
				1	1	26.00	3.75	0.40	39.00			
				1	1	10.00	3.90	0.40	15.60			
				1	1	18.00	4.00	0.40	28.80			
				1	1	10.40	3.50	0.40	14.56			
				1	1	16.50	5.40	0.35	31.19			
				1	1	15.90	5.00	0.40	31.80			
				1	1	6.40	3.30	0.40	8.45			
				1	1	12.50	3.60	0.40	18.00			
				1	1	9.20	4.00	0.40	14.72			
				1	1	9.00	1.50	0.40	5.40			
				1	1	20.00	3.80	0.40	30.40			
				1	1	7.60	2.00	0.40	6.08			
				1	1	8.00	4.00	0.60	19.20			

Sl. No.	SDB Sl. No.	MORD Ref.No	Description	No.	No.	Length (M)	Width (M)	Height (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)
				1	1	5.00	2.00	0.40	4.00			
				1	1	21.20	4.20	0.40	35.62			
				1	1	30.00	4.80	0.40	57.60			
				1	1	19.00	4.80	0.40	36.48			
				1	1	11.00	0.00	0.45	0.00			
				1	1	8.00	3.50	0.55	15.40			
				1	1	6.00	2.80	0.40	6.72			
				1	1	23.60	2.20	0.40	20.77			
				1	1	30.00	4.20	0.40	50.40			
				1	1	30.00	4.10	0.40	49.20			
				1	1	13.20	2.80	0.40	14.78			
				1	1	26.80	3.00	0.40	32.16			
				1	1	8.00	4.00	0.50	16.00			
				1	1	9.10	4.10	0.50	18.66			
				1	1	16.00	1.50	0.60	14.40			
				1	1	14.00	6.50	0.45	40.95			
				Total:-					1149.45	Cum	2168.72	2492835.00
10	4.1	401	Granular Sub-base with Well Graded Material									
		(i)	(By mix in place method) For Grading II Material									
			Construction of granular sub-base by providing well graded material, spreading in uniform layers with tractor mounted grader arrangement on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with smooth wheel roller to achieve the desired density, complete as per Technical Specification Clause 401.									
				1	1	14.60	3.70	0.125	6.75			
				1	1	4.20	1.20	0.125	0.63			
				1	1	11.20	1.30	0.125	1.82			
				1	1	16.00	4.00	0.125	8.00			
				1	1	14.00	3.50	0.125	6.13			
				1	1	14.50	2.00	0.125	3.63			
				1	1	6.30	2.00	0.125	1.58			
				1	1	2.00	2.50	0.125	0.63			
				1	1	4.20	3.20	0.125	1.68			
				1	1	10.40	3.80	0.125	4.94			
				1	1	5.00	2.00	0.125	1.25			
				1	1	4.00	3.00	0.125	1.50			
				1	1	6.00	2.00	0.125	1.50			
				1	1	5.00	1.50	0.125	0.94			
				1	1	5.00	1.00	0.125	0.63			
				1	1	4.00	1.50	0.125	0.75			
				1	1	3.00	1.50	0.125	0.56			
				1	1	4.00	4.00	0.125	2.00			
				1	1	4.00	2.00	0.125	1.00			
				1	1	20.00	4.00	0.125	10.00			
				1	1	12.00	1.50	0.125	2.25			
				1	1	9.00	4.80	0.125	5.40			
				1	1	12.70	3.50	0.125	5.56			
				1	1	12.80	3.40	0.125	5.44			
				1	1	3.00	1.00	0.125	0.38			
				1	1	11.80	5.70	0.125	8.41			
				1	1	30.00	3.50	0.125	13.13			
				1	1	30.00	4.00	0.125	15.00			
				1	1	30.00	4.90	0.125	18.38			
				1	1	30.00	3.80	0.125	14.25			
				1	1	30.00	4.00	0.125	15.00			
				1	1	26.00	4.00	0.125	13.00			
				1	1	10.00	3.90	0.125	4.88			
				1	1	18.00	4.00	0.125	9.00			
				1	1	10.40	3.50	0.125	4.55			
				1	1	16.50	5.40	0.125	11.14			
				1	1	15.90	5.00	0.125	9.94			

Sl. No.	SDB Sl. No.	MORD Ref.No	Description	No.	No.	Length (M)	Width (M)	Height (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)
				1	1	6.40	3.30	0.125	2.64			
				1	1	12.50	3.60	0.125	5.63			
				1	1	9.20	4.00	0.125	4.60			
				1	1	9.00	1.50	0.125	1.69			
				1	1	20.00	3.80	0.125	9.50			
				1	1	7.60	2.00	0.125	1.90			
				1	1	8.00	4.00	0.125	4.00			
				1	1	5.00	2.00	0.125	1.25			
				1	1	21.20	4.20	0.125	11.13			
				1	1	30.00	4.80	0.125	18.00			
				1	1	19.00	4.80	0.125	11.40			
				1	1	11.00	0.00	0.125	0.00			
				1	1	8.00	3.50	0.125	3.50			
				1	1	6.00	2.80	0.125	2.10			
				1	1	23.60	2.20	0.125	6.49			
				1	1	30.00	4.20	0.125	15.75			
				1	1	30.00	4.10	0.125	15.38			
				1	1	13.20	2.80	0.125	4.62			
				1	1	26.80	3.00	0.125	10.05			
				1	1	8.00	4.00	0.125	4.00			
				1	1	9.10	4.10	0.125	4.66			
				1	1	16.00	1.50	0.125	3.00			
				1	1	14.00	6.50	0.125	11.38			
				Total:-					364.30	Cum	2977.54	1084718.00
11			RCC Pipe NP3 as per design in Single Row (1000mm Dia.) Providing and laying reinforced cement concrete pipe NP3 for culverts on first class bedding of granular material in single row including fixing collar with cement mortar 1:2 but excluding excavation, protection works, backfilling, concrete and masonry works in head walls and parapets Clause 1106.									
				0	0	0.00	-	-	0.00			
				0	0	0.00	-	-	0.00			
				Total:-					0.00	Mtr.	4452.39	0.00
12			RCC Pipe NP3 as per design in Single Row (600mm Dia.) Providing and laying reinforced cement concrete pipe NP3 for culverts on first class bedding of granular material in single row including fixing collar with cement mortar 1:2 but excluding excavation, protection works, backfilling, concrete and masonry works in head walls and parapets Clause 1106.									
				0	0	0.00	-	-	0.00			
				0	0	0.00	-	-	0.00			
				Total:-					0.00	Mtr.	1752.33	0.00
13			RCC Pipe NP3 as per design in Single Row (300mm Dia.) Providing and laying reinforced cement concrete pipe NP3 for culverts on first class bedding of granular material in single row including fixing collar with cement mortar 1:2 but excluding excavation, protection works, backfilling, concrete and masonry works in head walls and parapets Clause 1106.									
				0	0	0.00	-	-	0.00			
				0	0	0.00	-	-	0.00			
				Total:-					0.00	Mtr.	1752.33	0.00
14		5.7.52	Supply of new bag with NC Supply of new bag and NC with labour for filling new EC bag with local sand (volume of filled bag 1.2 cft and weight 50kg), stitching on two line by approved nylon thread with stitching machine & generator, stacking the bags and placing in Nylon crate of size (1m x 1m x 1m) with a lead of 150m including supply of nylon threads etc, placing the filled crates in dry portion within a lead of 30m, all complete as per approved design, specification and direction of E/I.									
				0	0	-	-	-	0.00			
				0	0	-	-	-	0.00			

Sl. No.	SDB Sl. No.	MORD Ref.No	Description	No.	No.	Length (M)	Width (M)	Height (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)
									0.00	No.	1249.46	0.00
15		5.7.53	Providing and filling empty cement bags									
			Supply of new bag with labour for filling new EC bag with local sand (volume of filled bag 1.2 cft and weight 50kg), stitching on two line by approved nylon thread with stitching machine & generator, stacking the bags and placing with a lead of 150m including supply of nylon threads etc all complete as per approved design, specification and direction of E/I.									
				1	1	0.00	0.00	0.00	0.00			
				1	1	0.00	0.00	0.00	0.00			
									Total:-	0.00	Cum	
									@ 0.034 Cum each bag	0	No.	38.03
												0.00
											TOTAL	3577553.00

SEIGNORAGE FEE 10% FOR ROYALTY MATERIAL

LOCAL SAND			0.00	1.20	=	0.00	Cum	141.85	0.00
BRICK BAT			1149.45	1.20	=	1379.34	Cum	1,050.00	1448307.00
GSB			364.30	1.28	=	466.30	Cum	285.35	133060.00
LOCAL SAND			0.00	1.20	=	0.00	Cum	141.85	0.00
						TOTAL MATERIAL COST:-			1581367.00
						SEIGNORAGE FEE 10%			158137.00

[Signature]
J.E
R.W.D
Dighalbank

[Signature]
A.E
R.W.D
Dighalbank

[Signature]
E.E
R.W.D
Kishanganj - 2