

**RURAL WORKS DEPARTMENT
GOVT OF BIHAR**



Name Of Work : L084 PMGSY Bhawanipur to Bela URF

Khap (VR72)

BLOCK

Parihar

FDR

Rs. 239307.00

Year - 2021-22

NAME OF CIRCLE - R.W.D., WORKS CIRCLE, SITAMARHI

NAME OF DIVISION - R.W.D., (W) DIVISION, SITAMARHI

प्रतिवेदन

कर्मण्येवाङ्मयम्
कर्मण्येवाङ्मयम्
कर्मण्येवाङ्मयम्

सत्यमेव जयते,
सर्वमेव जयते,
सर्वमेव जयते, सत्यमेव जयते।

१. ११/११/११
 २. ११/११/११
 ३. ११/११/११

बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का अन्तर प्रमंडलीय जाँच प्रतिवेदन 89 प्रपत्र

निरीक्षी पदाधिकारी का नाम:- योगेश चन्द्र मिश्रा

निरीक्षण की तिथि:-

LO 84 P.M.G.S.Y Bhawanipur to Bela URF Khap [VR72

3 पथ का नाम:-

0.793 KM

4 पथ की लंबाई:-

सीतामढ़ी

5 कार्य प्रमंडल का नाम:-

परिहार

6 प्रखंड का नाम:-

खराब

7 पथ की स्थिति:-

नहीं

8 पथ अनुरक्षण अवधि में है:-

9 क्षतिग्रस्त भाग की लंबाई:- 0.054 KM.

10 क्षतिग्रस्त भाग में कराये गये कार्य का विवरणी:-

(लंबाई x चौड़ाई x गहराई)

कार्यस्थल पर मापी की जाँच की गई। प्राक्कलन के पृष्ठ संख्या- 6 पर अंकित

मापी को सही पाया गया।

Brick Bats- 106.70 M²
Rabbish- 26.67 M³

11 Temporary Restoration में किस-किस

सामागियों का उपयोग किया गया है।

उसका विवरणी :-

Brick Bats, Rabbish

12 अभ्युक्ति:- Satisfactory

निरीक्षी पदाधिकारी का हस्ताक्षर

पदनाम:- कार्यपालक अभियंता, ग्रामीण कार्य विभाग
कार्यप्रमंडल, बेलसंड।

Twshre
9/3/2022

DETAILED ESTIMATE FOR F.D.R.

General Abstract of Cost

Name of Road : L084 PMGSY Bhawanipur to Bela URF Khap (VR72)
Length of Road : 0.793 KM
Block : Parihar
DISTRICT : SITAMARHI

S.No.	Particulars	Total Cost (in Lakh)
	Total Cost for Motorable Roads	239307.00
	Total Cost of Road Repair	239307.00
	Say	239307.00

JE 12/11/22

AE 12/01/22

EE 12-01-2022

अभियन्ता-प्रमुख ग्रामीण कार्य विभाग के पत्रांक-4849
दिनांक-07/12/2021 के आदेशानुसार प्रशासनिक
स्वीकृति के प्रत्याशा में औपबंधित तकनीकी स्वीकृति प्रदान
की जा रही है। प्रशासनिक स्वीकृति प्राप्त होने के उपरान्त
पुनः तकनीकी स्वीकृति प्रदान की जायेगी। औपबंधित तकनीकी
स्वीकृति रुपये 239307.00 (Rupees two
lacs thirty nine thousand
seven only) की प्रदान की जाती है।

19/4/22


Schedule of Quantity


Name Of Work : L084 PMGSY Bhawanipur to Bela URF Khap (VR72)

Block Parihar

S.No	DESCRIPTION	QTY	UNIT	RATE	AMOUNT
1	OF ITEMS Sand Filling in Foundation Trenches as per Drawing & Technical Specification.	0.00	Cum	457.21	0.00
2	Providing and laying of Brick bat obtained from chimney with machanical means with all spreading, grading to required slope and compacted at OMC to acheive required density with all complete as per the direction of engineer in charge.	133.37			0.00
	Less 20% for Voids	-26.67			
		106.70	Cum	1827.25	194960.16
3	Single bamboo palasiding / walling of whole 2nd class bamboo (Jati or Bethua) 75mm dia and closely packed & driven including fitting fixing with half bamboo kamis horizontally in three rows with cane or tying with wire complete and struts 1.5 m apart longitudinally and providing brush wood as per drawing and technical specifications Clause 1302.5	150.00	Each	140.40	21060.00
4	Providing ,laying and placing empty cement bag filled with local sand including stitching with sutali etc. ----- do ----- do-----all complete job as per specification and direction of E/I.(Including Royalty and all Taxes)	0.00	no.	20.41	0.00
5	Providing and Laying 1000 mm Reinforced Cement Concrete Pipe NP3 as per design in Single Row pipe	0.00	m	3740.68	0.00
6	Providing and Laying 600 mm Reinforced Cement Concrete Pipe NP3 as per design in Single Row pipe	0.00	m	3091.44	0.00
7	Providing Quarry Material Rabbish for filling the voids in bricks bats -----do----- all complete job as per specification and direction of E/I.				
	Taking 20% of Brick Qty for Rabbish	26.67	Cum	873.01	23286.62
				Total	239306.78
				Say	239307.00


JE


AE



EE


Schedule of Quantity

Work : L084 PMGSY Bhawanipur to Bela URF Khab (VRT2) Block : Parhar

S.No	DESCRIPTION	QTY	UNIT	RATE	AMOUNT
1	OF ITEMS Sand Filling in Foundation Trenches as per Drawing & Technical Specification	0.00	Cum	487.21	0.00
2	Providing and laying of Brick bat obtained from chimney with machanical means with all spreading, grading to required slope and compacted at OMC to achieve required density with all complete as per the direction of engineer in charge.	133.37			0.00
	Less 20% for Voids	-26.67			
		106.70	Cum	1827.28	194960.18
3	Single bamboo palasiding / walling of whole 2nd class bamboo (Jati or Bethua) 75mm dia and closely packed & driven including fitting fixing with half bamboo kamis horizontally in three rows with cane or tying with wire complete and struts 1.5 m apart longitudinally and providing brush wood as per drawing and technical specifications Clause 1302.5	150.00	Each	140.40	21060.00
4	Providing ,laying and placing empty cement bag filled with local sand including stiching with sutali etc. —do— —do— all complete job as per specification and direction of E/I.(Including Royalty and all Taxes)	0.00	no.	20.41	0.00
5	Providing and Laying 1000 mm Reinforced Cement Concrete Pipe NP3 as per design in Single Row pipe	0.00	m	3740.68	0.00
6	Providing and Laying 600 mm Reinforced Cement Concrete Pipe NP3 as per design in Single Row pipe	0.00	m	2780.53	0.00
7	Providing Quarry Material Rabbish for filling the voids in bricks bats —do— all complete job as per specification and direction of E/I.				
	Taking 20% of Brick Qty for Rabbish	26.67	Cum	873.01	23286.63
				Total Say	239306.80 239307.00


JE 12/1/22


AE 12.1.1/22


EE 12.01.2022

Details of Measurement of ditches filled by brick bats and rubbish

Work : 1084 PMGSY Bhawanipur to Bela URF Khap (VR72)

Record ENTRY

	L	W	H	VOLUME
	23.50	1.00+1.25+1.50/3	1.70	49.93
	31.00	1.50+1.25+2.00/3	1.70	83.44
	Total (in Cum)			133.37

17/11/22
S.E.

12/01/22