

MMGSY (CL)

M.B.No- 451

20-21

Bari Paikant Santoshi mata to Paikant
Shedule XLV Form No. 134.
Paschim Jala

Division Gogri DIVISION

Sub-Division Gogri

SUB-DIVISION

Maa Vishnavi Developers

M.B.No-451

Measurement Book

Har Baishnavi

प्रमाणित किया जाता है कि इस
मापी पुरान में मशीन द्वारा अंकित
कुल-100 (एक सौ) पन्ने हैं इसी
सहायक अभियंता आपोण कार्य विभाग
कार्य अवर प्रोडल गोगरी कार
निर्गत किया जाता है।

10.6.20
कार्यपालक अभियंता
पुराना कार्य विभाग
Bachchan Prasad Gogri
14/6/20

Each entry of measurement should end with the dated initials of the officer marking the measurement, (See all paragraph 24)

A suitable abstract should than be prepared which/ Should collect in the case of measurements for work done the total quantities of each district item of work relating to each sanctioned Sub-head.

[e] As all pyament for work suppliers based on the quantities recorded in the measurement book it is incumbent upon the person taking the measurements to record the quantities clearly and accurately. If measurements are taking in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurement is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.

[f] Entries should be record continuously in the measurement book No. black pages may be left and no page be turn out. any page left blank in adveltenly must be cancelled by diagonal lines, The cancellation being attested, See also paragraph 335 or the public Work Department Code.

[g] No entry may be erased, of a mistake is made it should be correct (and daleted) by the responsibla officer in the manner prescribed in paragraph 335 of the Public Work Department Code. When any measurements are cancelled, the cancellation must be supported by the datted initials of the officer ordering the cancellation or by a reference to his measurements in either case the reason for cancellation should be recorded.

Each measurement book should be provided with an index which should be kept up to date.

Sch. XLV-Form No. 134

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	Barik Parkant Santosh. Npla				
	to Parkant Rishimi Tola.				
Name of Agency:-	Man Vaishnavi Dandabera.				
Stipulated date of commencement:-	6/6/2020				
Stipulated date of completion:-	25/6/2021				
Agreement No -	19 S B D/2020 - 2021				
Date of measurement -	11/6/2020.				
① Providing and fixing of sign board.					
M.T.P.G.S. x Informatory sign board.					

i) Logo identification sign board					1 Nos.
ii) CH2=O Informatory sign board					1 Nos.
					2.00 Nos.
② Cleaning and grubbing road land					
by manual means uprooting wild					
vegetation. grass etc					
2x10x	30.00x	3.50	=	2100 m ²	
2x5x	30.00x	3.50	=	1050 m ²	
2x8x	30.00x	3.50	=	1680 m ²	
2x12x	30.00x	3.50	=	2520 m ²	
2x9x	30.00x	3.50	=	1890 m ²	
2x6x	30.00x	3.50	=	1260 m ²	
2x6x	30.00x	3.50	=	1260 m ²	
2x1x	20.00x	3.50	=	140 m ²	
					1190 m ²
					= 1.190 Hectar

Continuation

JL

11/6/20

JE

Sch. XLV-Form No. 134

OF RS 12349822

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19/54) Providing and laying out of fence Compound concrete - 10 m x 10 m					
Qty vide T.M.B. - 32					38.510 m ³
@ Rs. 6786 = 24/m ³					- Rs. 261358 =
(20/58) Brick masonry work in cm 113 in parapet excluding pointing & plastering do - do -					
Qty vide T.M.B. - 40					6.000 m ³
@ Rs. 6132 = 73/m ³					- Rs. 36796 =
Add 10% G.S.T.					+ 12321750 =
Add 1% Labourers					+ 1264791 =
					14292207 =
Less 0.25% as per below against					(-) 3572 =
					14256476 =
Less Previous already paid out vide Page no. 94 of T.M.B.					(-) 11481173 =
					2407595 =
					RS 2775303 = 00
					2775305 =
ep					
22/04/2022					
17/04/2022					