

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction					
of Road from M. School Kanakhani					
To Sambhu Sharma.					
Total Length:- 1.250 K.M					
Scheme:- MMBSY/SC/2020-2021					
Block:- Pratappanji (Supaul)					
Name of Agency:- MS Dya					
Construction, Saharsa.					
Agreement No- 59 S.B.D/MMBSY/2020-2021					
Construction cost Rs 1,03,87,223=					
Repair Maintenance Rs 9,07,885=					

Total Agreement Amount Rs 1,12,95,108=

Date of start:- 06/02/2021

Date of completion:- 05/02/2022

Record Entry:- 04/05/2021

Date:-

(1) Working Bench Mark etc  
and Reference pillar

(i) Bench Mark etc. dala = 2.00 Nos

(ii) Reference pillar etc = 5.00 Nos

(2) clearing and grubbing Road  
Land etc. dala 112X50 Nos X 25 M X 2.50 (av) = 8750.00 M<sup>2</sup>

Continuation

i.e 0.275 Hectare

10/04/05/2021  
Pratappanji

8/06/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
ABSTRACT OF COST					
(1) Working Bench Mark and Reference pillar					
(i) Bench Mark W.M.B.P-1					
= 2.00 Nos					
@ Rs 4390=18/Rach.Rs					8780=00
(ii) Reference pillar					
Comp.W.M.B.P-1 = 5.00 Nos					
@ Rs 2024=21/Rach.Rs					10121=00
(2) Clearing and Grubbing					
Comp.W.M.B.P-1 = 0.875 Hectare					
@ Rs 52966=72/Hectare.Rs					46346=00
(3) Construction of embankment with material lead 100 m					
Comp.W.M.B.P-3 = 2247.90 M <sup>3</sup>					
But limited as per Agreement = 1655.78 M <sup>3</sup>					
@ Rs 143=05/M <sup>3</sup> Rs					236859=
(4) Construction of embankment with material lead 1000 m					
Comp.W.M.B.P-3 = 959.90 M <sup>3</sup>					
@ Rs 190=04/M <sup>3</sup> Rs					182419=

Continuation

Rs 484,525=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/5) Construction of earthen Shoulder etc. etc. etc.					
Q.V.M.B.P. - (4) = 1673.75 M <sup>3</sup>					
@ Rs. 191 = 72 / M <sup>3</sup> - R.L. 320891 =					
(6/6) Construction of Gravel Subbase grading - 1 Material					
Q.V.M.B.P. - (4) = 816.75 M <sup>3</sup>					
@ Rs. 355 = 49 / M <sup>3</sup> - R.L. 2900679 =					
(7/7) Construction of W.M. Gravel in Road etc. etc.					
Q.V.M.B.P. - (6) = 126.583 M <sup>3</sup>					
@ Rs. 4088 = 58 / M <sup>3</sup> - R.L. 517463 =					
(8/11) Construction of P.C.C. Mograde in Road etc.					
Q.V.M.B.P. - (6) = 270.00 M <sup>3</sup>					
@ Rs. 7590 = 42 / M <sup>3</sup> - R.L. 2049413 =					
(9/14) Fixing of logs of M.M. Box project etc.					
Q.V.M.B.P. - (6) = 2.00 No					
@ Rs. 9859 = 42 / each pc. 19719 =					
(10/21) E.W. in excavation for foundations etc. etc.					
Continuation					
R.L. 6292690 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q.V.A.M.B.P. (5) = 59.597 M <sup>3</sup>					
@ R <sub>1</sub> 27 = 920 g/M <sup>3</sup> R <sub>1</sub>					16633 =
(11/22) P.C.C M15 (1:2:5) in foundation					
Q.V.A.M.B.P. (5) = 9.19 M <sup>3</sup>					
@ R <sub>1</sub> 6089 = 271 M <sup>3</sup> R <sub>1</sub>					55960 =
(12/23) P.C.C M20 (1:2:4) in sub-structure & c.d. & d.					
Q.V.A.M.B.P. (5) = 67.484 M <sup>3</sup>					
But limited as per spec. amount					
= 67.480 M <sup>3</sup>					
@ R <sub>1</sub> 6857 = 541 M <sup>3</sup> R <sub>1</sub>					462747 =
(13/24) painting on parapet wall					
Q.V.A.M.B.P. (5) = 41.280 M <sup>2</sup>					
@ R <sub>1</sub> 100 = 76/M <sup>2</sup> R <sub>1</sub>					4159200 =
(14/25) S/f/f 1000 MM dia NPS					
R.C.C. Hume pipe etc.					
Q.V.A.M.B.P. (5) = 15.00 RM					
@ R <sub>1</sub> 3631 = 22/RM R <sub>1</sub>					54468 =
(15/26) S/f/f 800 MM dia					
R.C.C. Hume pipe etc.					
Q.V.A.M.B.P. (6) = 30.00 RM					
@ R <sub>1</sub> 889 = 07/RM R <sub>1</sub>					26672 =

Continuation

Total Qty = 69,13,329200

