

252101 ई.म. अ.म. 44

Schedule XLV-Form No. 134

संज्ञा - विज्ञापन

DIVISION

वसु.

SUB-DIVISION

719

MEASUREMENT BOOK

प्रमाणित किया जाता है कि माफ़ी
 पुस्तक में पंजीयन, अंकित मुल 100
 (अ) प्रकृत है। इसकी प्रमाणित प्रमाणित रज

24/1/25 Schedule PLV-Form No. 124
 वे 28 01 25
NOTES
 REFERENCE TO P.W.D. CODE, CH. VII
 Para 39 & 81

1. In recording detailed measurements, the following general instructions should be carefully observed
- (a) Subject to such subsidiary orders as may be laid down by the local Government, detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in-charges of work to whom measurement books have been supplied by the Executive Engineer for the purpose.
- (b) All measurements should be bear taken down in a measurement book Form 23, issued for the purpose, no where else.
- (c) Each set of measurement should commende with entries tarting-
- (i) In the case of bills for work done :-
- (a) Full name of wok as given in estimate
 - (b) Situation of work
 - (c) Name of contractor.
 - (d) Number and date of his agreement and
 - (e) Date of measurement
- (i) : "Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate)
- (ii) "Purchase" for (here enter full name of work as given in estimate) issued to contractor on and
- (d) Date of measurements and should end with the Paid initials of the officer marking the measurement, see also paragraph 24, A suitable abstract should than be

1st on A/c Bill & Final Bill

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Atkronja to mal Balaura Road.					
Agency :- Binod Kumar					
Agr. No - 20/sep/MMSY/2020-21					
Date of start :- 07-08-2020					
Date of completion:- 06-05-2021					
① P/u & fixing of working bench mark - do - do - Reference pillar - do - Qty - 2.00 Nos					
② Clearing & grubbing of Road land - 1x 425x 3.50 = 1487.50m ² In Haul 1487.50 10000 = 0.149 Haul					
③ Excavation for road work in Soil with hydraulic - do - do -					
Continuation					

Continuation

2 x 295 x 0.525 x 0.100 = 30.98 m³
2 x 70 x 0.375 x 0.75 = 9.19 m³
40.07 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>1/ Construction of Reference</u>					
Pillar - do - do -					
2.00 Nos VTM BP-1					
@ R 1597.14/each - - - R 3195.200					
<u>2/3 Excavation for road work</u>					
in soil - do - do -					
40.07m ³ VTM BP-1					
@ R 74.16 - - - R 2972.200					
<u>3/2 Clearing & grubbing of</u>					
Road land - do - do -					
0.15 Hact - VTM BP-1					
@ R 51133.76/Hact - - R 7619.200					
<u>4/4 Const. of embankment</u>					
1000m lead - do - do -					
189.20m ³ VTM BP-7					
Lt 168.51m ³ - - - R 29526.200					
@ R 175.22/m ³ - - - R 54988.200					
<u>5/1 Const. of embankment</u>					
100 m lead - do - do -					
429.80m ³ VTM BP-7					
Lt 393.19m ³ - - - R 54988.200					
@ R 139.85/m ³ - - - R 54988.200					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26/26 Head wall in					
Brick masonry - do -					
14.02 m ²				VTMBP-2	
@ R 5435.12/m ²				R 7626020	
27/27 Plw Rec NP pipe - do -					
7.50 m				VTMBP-2	
@ R 2641.74/m				R 1981320	
28/28 Plastering - do - do -					
23.90 m ²				VTMBP-3	
+ 14.02 m ²					
@ R 138.95/m ²				R 1948200	
29 Painting on steel/Concrete					
do do -					
23.90 m ²				VTMBP-3	
+ 14.02 m ²					
@ R 128.04/m ²				R 1795200	
Total R				1747883200	
Add 12% GST + 1% less (+)				227225200	
				197510800	
Add S.F.				(+) 2553900	
Total Rs				200064700	
less 0.50% / Apr - (+)				1000300	
Ans				R 199064400	
				5/11/2022	
				SK	

Continuation