

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल- डुमराँव।

पत्रांक:- 1736, डुमराँव/

दिनांक:- 18-12-24

प्रेषक ,

ई0 संजय कुमार
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल ,डुमराँव।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बुद्ध मार्ग, पटना

विषय :- मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (MMGSUY GEN) मद अंतर्गत राशि की अधियाचना के संबंध में।


महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमंडल अंतर्गत मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (MMGSUY GEN) के भुगतान हेतु राशि की आवश्यकता है जिसका अधियाचना प्रपत्र के साथ संलग्न कर भेजा जा रहा है।


अधियाचित राशि उपलब्ध कराने की कृपा की जाए ताकि कराये गये कार्यों का भुगतान किया जा सके।

अनु0:- यथोक्त।

विश्वासभाजन


18/12/24
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल डुमराँव।


18/12/24


18/12/24

GENERAL FINANCIAL RULES 2017
Ministry of Finance
Department of Expenditure

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs. 0.00, Sanctioned under, dated....., in favour of, during the year 2024, an amount of Rs. 0.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs..... remaining unutilized at the end of the year 2024 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 2.
- 3.
- 4.

Signature -



Designation – D.A.O. Dumraon

Date -

Signature -



Designation – E.E. Dumraon

Date -

Requisition Format for Scheme MMGSUY (General/SC/ST)

Name of the Worles Division :- Dumraon


Sl. No	Package No.	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	work status (WB/M/WM/M/ BMS/DBC etc.)	Value of IRI (in mm/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MMGSUY/23-24 Dumraon/05	1040200280002	Atahar To Patakona	3.980	319.814	219.20294	05/MBD 2024-25	25/03/2025	---	SDBC	2576	25	5.01	0.00	0.00	119.58628	119.58628	SDBC work

It is certified that Physical & Financial Progress has been updated in MIS.


Senior D.A.O./D.A.O.
 RWD, Worles Division, Dumraon

1. Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
2. Signed Hard Copy and Soft Copy (in excell) of recorded IRI is enclosed (As Applicable).


 18/12/2024


Executive Engineer
 RWD, Worles Division, Dumraon


 18/12/2024

FORM GFR 19-A

(SEE government of India's decision (1) below rule -150)

Form of utilization certificate up to the month of December (up to 18.12.2024).

MMGSUY (GEN) Through CFMS

PIU:-Dumraon

Sl No.	Name of Schemes	Sanctione No. & Date with Amount (in Rs Lakh)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of rural roads under MMGSUY (GEN)	Letter No --, Dt ----	0.00000	Certified that out of Rs.0.00000 lacs received during the years in favours of Ex-Engineer , RWD(W), Div -Dumraon, Bihar. A sum of Rs 0.00000 lacs has been utilized for the purpose of MMGSUY (GEN) Schemes as given in the margin for which it was sanctioned and that the balance of Rs.0.00000 lacs remaining unutilized at the end of the period under.
TOTAL:-				

2.Certified that I have satisfied myself that the condition on which the grant -in-aid was sanctioned have been duly fulfilled /are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose which it was sanctioned.


Kinds of checks exercised :-


- Works have been supervised by Executive Engineer /Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer /Superintending Engineer.
- Construction material have been tested.
- Measurement have been recorded in the MBs and test checks conducted by the assistant .
- All other codal formalities have been observed.


3. Physical Progress archived :-

- Construction of road works.
- Construction of CD works.



D.A.O
R.W.D Works Division
Dumraon.


18/12/2024


Executive Engineer
R.W.D Work Division
Dumraon.


18/12/2024

File : C:\Users\DELL\Desktop\STECO\MGSUY\GUY\Ahar Patarkona.xlsx Section No. : 6, Eqn : $Y = 0 * X^2 +$
 Name of Customer : Gouri Shankar Upadhyay, Name of Work/ Road : Ahar To Patarkona, Lab Job number : 6



Subb
 18/12/2024
 J-E

Hf
 18/12/24
 AC

Pravin
 18/12/24
 EC

Name of Road:-Atahar To Patarkona, Name of Contractor:- Gauri Shankar Upadhyaya

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	ROAD CATEGORY	IRI	Latitude	Longitude	Event
18/12/24	12:11:0	6	0.1	350	20.2	3500	3278	G	4.35	25.44472	84.182	Speed Breaker
18/12/24	12:11:34	6	0.1	220	30.3	2200	2186	G	3.03	25.44494	84.18069	Curve
18/12/24	12:12:0	6	0.1	270	20.2	2700	2606	G	3.55	25.44566	84.180218	Normal
18/12/24	12:12:7	6	0.1	220	10.1	2200	2186	G	3.03	25.44688	84.178803	Normal
18/12/24	12:14:0	6	0.1	280	40.4	2800	2690	G	3.65	25.44595	84.17668	Normal
18/12/24	12:14:28	6	0.1	200	30.3	2000	2018	G	2.82	25.44507	84.176397	Normal
18/12/24	12:14:28	6	0.1	310	30.3	3100	2942	G	3.95	25.44442	84.176043	Normal
18/12/24	12:15:0	6	0.1	300	30.3	3000	2858	G	3.85	25.44334	84.175842	Normal
18/12/24	12:17:0	6	0.1	200	30.3	2000	2018	G	2.82	25.44249	84.175655	Normal
18/12/24	12:18:35	6	0.1	280	20.2	2800	2690	G	3.65	25.44006	84.176295	Normal
18/12/24	12:19:11	6	0.1	190	40.4	1900	1934	G	2.72	25.43922	84.17638	Culvert
18/12/24	12:19:11	6	0.1	340	10.1	3400	3194	G	4.25	25.43834	84.176195	Normal
18/12/24	12:20:21	6	0.1	290	30.3	2900	2774	G	3.75	25.43883	84.175673	Normal
18/12/24	12:20:21	6	0.1	300	30.3	3000	2858	G	3.85	25.43897	84.174797	Curve
18/12/24	12:21:0	6	0.1	220	30.3	2200	2186	G	3.03	25.43901	84.173803	Normal
18/12/24	12:21:0	6	0.1	350	20.2	3500	3278	G	4.35	25.43909	84.17281	Normal
18/12/24	12:21:0	6	0.1	270	20.2	2700	2606	G	3.55	25.43925	84.17182	Normal
18/12/24	12:21:32	6	0.1	250	30.3	2500	2438	G	3.34	25.43941	84.170807	Normal
18/12/24	12:21:32	6	0.1	280	20.2	2800	2690	G	3.65	25.43958	84.169898	Normal
18/12/24	12:22:0	6	0.1	200	30.3	2000	2018	G	2.82	25.43975	84.168872	Normal
18/12/24	12:22:7	6	0.1	240	30.3	2400	2354	G	3.24	25.43992	84.167845	Normal
18/12/24	12:22:7	6	0.1	310	30.3	3100	2942	G	3.95	25.44009	84.166885	Normal
18/12/24	12:22:7	6	0.1	190	30.3	1900	1934	G	2.72	25.44026	84.165925	Normal
18/12/24	12:22:42	6	0.1	350	20.2	3500	3278	G	4.35	25.44042	84.164965	Normal
18/12/24	12:23:0	6	0.1	220	10.1	2200	2186	G	3.03	25.44061	84.163938	Normal
18/12/24	12:23:18	6	0.1	310	10.1	3100	2942	G	3.95	25.44065	84.163182	Normal
18/12/24	12:23:18	6	0.1	220	20.2	2200	2186	G	3.03	25.44071	84.162188	Normal
18/12/24	12:24:0	6	0.1	260	30.3	2600	2522	G	3.45	25.44079	84.161228	Normal
18/12/24	12:24:0	6	0.1	330	30.3	3300	3110	G	4.15	25.44028	84.160538	Culvert
18/12/24	12:24:0	6	0.1	270	30.3	2700	2606	G	3.55	25.43957	84.16008	Normal
18/12/24	12:24:28	6	0.1	290	40.4	2900	2774	G	3.75	25.4388	84.159578	Normal
18/12/24	12:24:28	6	0.1	240	40.4	2400	2354	G	3.24	25.43798	84.158988	Normal
18/12/24	12:24:28	6	0.1	260	30.3	2600	2522	G	3.45	25.43723	84.15845	Normal
18/12/24	12:25:0	6	0.1	250	40.4	2500	2438	G	3.34	25.43646	84.157878	Normal
Total IRI									87596			
AVE_IRI_V									2576.35			
ave												

$$Y = 0 * X^2 + 0.840 * X + 339.0$$

X = 3278
Y = 2438

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

18/12/2024
5-E

18/12/24
AF

18/12/24
E-E