

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, पटना

atifica

पत्रांक :- 813 (कृ.नं.)

पटना / दिनांक :- 25/05/24

प्रेषक,

ई0 राजेश कुमार चौधरी,
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, पटना ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बी.आर.आर.डी.ए.,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय :- शीर्ष-MR (3054) Under Bihar Rural Road Maintenance Policy-2018 योजना
अन्तर्गत पथ का आवंटन का अधियाचना के संबंध में ।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष-MR (3054) Under Bihar Rural Road Maintenance Policy-2018 योजना अन्तर्गत पथ का आवंटन का अधियाचना का मांग विहित-प्रपत्र में तैयार कर अधियाचना हेतु भेजी जा रही है । पथ का कार्य विशिष्टियों के अनुरूप किया गया है ।

अतः अनुरोध है कि उक्त योजना का आवंटन उपलब्ध कराने की कृपा की जाय, ताकि संवेदक का भुगतान किया जा सके ।

अनु0:- यथोक्त ।


विश्वासभाजन



(ई0 राजेश कुमार चौधरी)

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, पटना





Name of Division :- Patna

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of Road (R) (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requestion against work done (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Initial n with Rectificatio n Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/PA/PAT/23/0016	Punpun Raksha Bandh se Hirraandpur Path	10100108265	1942/ 29.03.2023	2.95	243.45100	208.06120	28.41140	38/MBD/2023-24/ 17.10.2023	16.07.2024	-	2984.964	25mm SDBC + 20mm MSS	5%	187.24522	187.24522	20.81586	
2	RM/PA/PAT/23/0016	Daulajpur Begumpur Road to Muhammadpur Gyanchak Jivanchak to Suraksha Bandh Road	10100108264	1942/ 29.03.2023	2.8	232.96500	195.43887	21.96710	38/MBD/2023-24/ 17.10.2023	16.07.2024	-	2966.571	25mm SDBC + 20mm MSS	5%	151.27362	151.27362	44.16525	
3	RM/PA/PAT/23/0016	Raksha Bandh to Nartha Chak	1111032995	1942/ 29.03.2023	1.85	151.68400	131.35372	16.60675	38/MBD/2023-24/ 17.10.2023	16.07.2024	-	2818.895	25mm SDBC + 20mm MSS	5%	111.4314	111.4314	19.82232	

Executive Engineer
RWD Works Division, Patna
22/5/21

Form GFR 19-A

(See Government of India's Decision (I) below Rule - 150)

Form of Utilization Certificate 06.02.2024

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs)	Amount Received (in lacs)	Particulars
		By Bank		
1	3054 (MR) New Maintenance Policy, 2018	Letter No. 14 Dated 06.02.2024	10509.37930	Certified that out of Rs. 10509.37930 lacs of grants in aid sanctioned during upto 06.02.2024 in favour of Executive Engineer, RWD Works Division, Patna under this Department, a sum of Rs. 10320.11145 lacs has been utilized for the purpose of 3054 (MR) as given in the margin for which it was sanctioned and that the balance of Rs. 189.26785 remaining unutilized at the end of the period under report.
		Total	10509.37930	


Certified and verified myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled / and being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which.


Kinds of Checks exercised :-

- Works have been supervised by Executive Engineer / Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction material have been tested,
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

Physical Progress achieved :-

- Construction of Road works.
- Construction of CD works.


Divisional Accounts Officer,
R.W.D Works Division, Patna


Executive Engineer
RWD Works Division, Patna


25/5/24

Name of The Road : Raksha Bandh To Nattha Chak

Length :1.85

Package No : RM/PA/PAT/23/0016

Division : Patna

Block : Patna Sadar

Contractor Name : M G Construction And CO

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event			
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD						
10-02-2024	11: 09: 13	51	0.1	280	0	2800	2867	G	25.552241	85.248706	Normal	$Y = 0 * X^2 + 0.936 * X + 278.4$		
10-02-2024	11: 09: 28	51	0.1	260	20.2	2600	2634	G	25.550772	85.252653	Normal	X = 2100		
10-02-2024	11: 09: 40	51	0.1	290	30.3	2900	2950	G	25.549838	85.25253	Normal	Y = 2244		
10-02-2024	11: 09: 55	51	0.1	290	30.3	2900	2918	G	25.549166	85.252291	Normal			
10-02-2024	11: 10: 08	51	0.1	280	20.2	2800	2860	G	25.548952	85.252725	Normal	(R)RURAL ROAD		
10-02-2024	11: 10: 22	51	0.1	290	30.3	2900	2950	G	25.551858	85.250666	Normal	Good	Average	Poor
10-02-2024	11: 10: 34	51	0.1	280	20.2	2800	2899	G	25.55159	85.251699	Normal	<4000	4001-5000	>5001
10-02-2024	11: 10: 46	51	0.1	270	20.2	2700	2760	G	25.551155	85.252346	Normal			
10-02-2024	11: 10: 58	51	0.1	290	30.3	2900	2950	G	25.550601	85.25328	Normal			
10-02-2024	11: 11: 18	51	0.1	280	20.2	2800	2400	G	25.550378	85.25423	Normal			
10-02-2024	11: 11: 33	51	0.1	280	20.2	2800	2899	G	25.550065	85.255097	Normal			
10-02-2024	11: 11: 48	51	0.1	270	30.3	2700	2735	G	25.549547	85.255798	Normal			
10-02-2024	11: 11: 59	51	0.1	280	20.1	2800	2835	G	25.54899	85.256686	Normal			
10-02-2024	11: 12: 14	51	0.1	280	20.2	2800	2840	G	25.54854	85.257525	Normal			
10-02-2024	11: 12: 25	51	0.1	290	30.3	2900	2965	G	25.547919	85.258169	Normal			
10-02-2024	11: 12: 34	51	0.1	260	30.3	2600	2692	G	25.547163	85.258832	Normal			
10-02-2024	11: 12: 56	51	0.1	270	30.3	2700	2780	G	25.546571	85.259477	Normal			
10-02-2024	11: 13: 24	51	0.1	280	30.3	2800	2845	G	25.545561	85.260183	Normal			
10-02-2024	11: 13: 41	51	0.05	270	20.2	2700	2780	G	25.544899	85.260065	Normal			
10-02-2024	11: 13: 41	51	1.85	5290	454.4	52900	53559		485.435806	1619.84296				
Total						2784.211	2818.895							
Average														

13/02/2024
AF

13/2/24



M G Construction And Co
Name of Work/ Road: Raksha Bandh To Nattha Chak
Lab Job number:
Date: 10-02-2024
Section No: 51


Test Date :	10-02-2024	Road Name :	Raksha Bandh To Nattha Chak				
Machine No :	374	Road Type :	(R) RURAL ROAD				
Start S No :		Side :					
Start E No :		Interval					
Weather :		UIV Range :	1400	To	4000	1000	mm/km
Start Location :		Dist Range :	0	To	2	0.1	* 1000 m
End Location :		Equation :	$Y = 0 * X^2 + 0.936 * X + 278.4$				

Print Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\eerwdpat\Desktop\IRI Bump Integrator Report\MG Construction\steco.xlsx Section No : 51. Eqn : Y
Name of Customer : M G Construction And Co, Name of Work/ Road : Raksha Bandh To Nattha Chak Lab Job



13/02/2024
AE

13/02/24

कार्यपालक अभियंता

