


FIELD INSPECTION REPORT

Date of Inspection : 02.12.2020		District: W. Champaran
Division : Betiah		Length (km): 3.30 K.M
Name of the Road: Areraj Pw to Hardiya Bast.		
Scheme/Programme:	MAINTENANCE	
Package No.: RM/WE/BET/19/0018	Road Id No.: 31808902004	
Status of the Project:	Ongoing/Completed/Under Maintenance <u>Completed</u>	
Work is a case of:	New Connectivity/Up gradation/ Maintenance <u>Maintenance</u>	
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S S/U
b)	Condition of Surfacing	S S/U
c)	Riding Quality	S S/U
d)	Road Camber	S S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	NO

Overall Rating :

Satisfactory (S)	✓
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	


02/12/2020
(Signature)

NAME: SUNIL KUMAR

DESIGNATION: JUNIOR ENGINEER