

FIELD INSPECTION REPORT

Date of Inspection : 02-12-2020		District: Nalanda	
Division : B: Har/shany		Length (km): 1.0 km	
Name of the Road: Repair of road from Lalbah Vati chd (NH-110 Bafarnewa road) to Dunsore			
Scheme/Programme:		MAINTENANCE 3054 MR elans I	
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance	
Work is a case of:		New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U S
b)	Condition of Surfacing	S/U S
c)	Riding Quality	S/U S
d)	Road Camber	S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No yes
f)	Contraction Joints provided or not (CC Pavement)	Yes/No yes
g)	Compaction of flank/slope & raincuts if any	Yes/No yes
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U } NA
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No yes
4.	Compliance History	
a)	Status of ATR's & any others	NIL

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Arvind Kumer
02/12/2020
(Signature) JE

NAME: Arvind Kumer

DESIGNATION: Junior Engineer