

FIELD INSPECTION REPORT

Date of Inspection : 3-12-2020	District: Buxar
Location : Buxar	Length (km): 1.550 km
Name of the Road: Rajpur-Ora-Raghunathpur to Bhatua.	
Name/Programme: MAINTENANCE 3054 / 2018 New maintenance policy	
Page No.:	Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance	Completed
Work is a case of: New Connectivity/Up gradation/ Maintenance	Maintenance

S.No.	Parameters to be checked	Remarks
	Pavement	
	Road Junction condition	✓ S/U
	Condition of Surfacing	✓ S/U
	Riding Quality	✓ S/U
	Road Camber	✓ S/U
	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
	Compaction of flank/slope & raincuts if any	✓ Yes/No
	Cross Drainage	
	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U
	Condition of Abutment & Wing walls, Slab in RCC culverts	✓ S/SRI/U
	Condition of railings/slab/approach for Bridges	✓ S/SRI/U
	Road Furniture	
	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
	Compliance History	
	Status of ATR's & any others	No

Overall Rating :	Satisfactory (S)	S
	Satisfactory but requires Improvement (SRI)	
	Unsatisfactory (U)	

By: Husain Ansari
 3-12-2020
 ME:


 3-12-2020
 (Signature)
 Junior Engineer
 R.W.D. Works Section
 Rajpur