

FIELD INSPECTION REPORT

Date of Inspection: - 02-12-20	District: - Kishanganj
Division: - Kishanganj-I	Length(km): 6.18 Km
Name of the Road: Bhattabari TO Baiga road via Mahesh Bathma Birpur	
Scheme/Programme:	MAINTENANCE
Package No.: MR-N/19 - Kishanganj-1/05	Road Id No.: NEA220001141
Status of the Project: <input checked="" type="checkbox"/> Ongoing/Completed /Under Maintenance	
Work is a case of:	New Connectivity/ Up gradation / Maintenance <input checked="" type="checkbox"/>

S1. No	Parameters to be checked	Remarks
1.	Pavement	✓S/U
a)	Road Junction Condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. - N.A	Yes/No
f)	Contraction Joints Provided or not (CC Pavement) - N.A	Yes/No
g)	Compaction of fland / shop & raincuts if any	✓Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its Painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, slab in RCC culverts	✓S/SRI/U
c)	Condition of railings/Slab/approach for Bridges	✓S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	NO ATR pending

Overall Rating :

Satisfactory(S)	S
Satisfactory but requires Improvement (SRI)	-
Unsatisfactory(U)	-

Remarks - At ch- 3100M - 80M Retaining wall required
and At ch- 3900M - 2x6.00M R.C.C culvert required

NAME: - Enr. Arun prakash

Clear
 21/12/20
 (Signature)
 R.W.D. Works Division
 Kishanganj-1