


FIELD INSPECTION REPORT

Date of Inspection:	2-12-2020	District:	NALANDA
Division:	HARNAUT	Length (km):	1.000
Name of the Road:	Bodhmagar Sandalpur RWD ROAD TO Dhinay village		
Scheme/Project Name:	MAINTENANCE		
Package No.	MR-N/19-Harnaut/01	Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a part of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.		
a)	Function condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Quality	✓S/U
d)	Camber	✓S/U
e)	Free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Expansion Joints provided or not (CC Pavement)	Yes/No
g)	Condition of flank/slope & raincuts if any	Yes/No
2.		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.		
a)	Design boards/informatory/cautionary Board/km & 200m movement road markings are provided and maintained	Yes/No
4.		
a)	Signage, ATR's & any others	

Overall Rating:

Satisfactory (S)		'3'
Satisfactory but requires Improvement (SRI)		
Unsatisfactory (U)		


(Signature)

NAME: MUKESH KUMAR SANDHU