


FIELD INSPECTION REPORT

Date of Inspection : 3/12/2020	District : Nawada
Division : Radauli	Length (km): 2.40
Name of the Road : - oilpvt to AKVI Road.	
Scheme/Programme:	MAINTENANCE
Package No.: MR-H/19-20 Radauli-16	Road Id No.: 15221033258
Status of the Project:	Ongoing/Completed/Under Maintenance :- ongoing
Work is a case of:	New Connectivity/Up gradation/ Maintenance :- Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U Yet to be done.
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No } No problem after pavement.
f)	Contraction Joints provided or not (CC Pavement)	Yes/No }
g)	Compaction of flank/slope & raincuts if any	Yes/No - Yet to be done
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U } M/P
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U }
c)	Condition of railings/slab/approach for Bridges	S/SRI/U }
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No } Yet to be done
4.	Compliance History	
a)	Status of ATR's & any others	-NIL-

Overall Rating :

Satisfactory (S)	3
Satisfactory but requires Improvement (SRI)	-
Unsatisfactory (U)	-


3/12/20
(Signature)

NAME: Manoj Kumar

DESIGNATION: EE