FIELD INSPECTION REPORT

Date of Inspection: 03.12.2020 Distrcit: SARAN

Division: SONPUR Length (km): 6.699

Name of the Road: BASAUTI - JAGANNATHPUR

Scheme/Programme: MAINTENANCE

Package No: Road ID No:

Status of The Project: Completed

Work is a case of: Maintenance

SI.No	Parameters to be checked	Remarks
1	Pavement	
a)	Road Junction Condition	S
b)	Condition of Surfacing	S
c)	Riding Quality	S
d)	Road Camber	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	YES
f)	Contraction Joints provided or not (CC Pavement)	YES
g)	Compaction of Flank/slope & raincuts if any	YES
2	Cross Drainage	
a)	Condition of head walls in Hume pipe Culverts including its painting	S
b)	Condition of Abutment & Wing Walls, Slab in RCC Culverts	S
c)	Condition of railings/slab/approach for Bridges	S
3	Raod Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	YES
4	Compliance History	
a)	Status of ATR's any others	NO

Overall Rating:

Satisfactory (S)	Satisfactory
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

DESIGN: SUPERTENDING ENGINEER

NAME:- RAJEEV RANJAN KUMAR
DESIGNATION: JUNIOUR ENGINEER

Signature S.E/shapy

03/12/20