

FIELD INSPECTION REPORT

Date of Inspection: 02/12/20

District: Vishali

Division: K. J. H. S. P. U.

Length (km): 2.100 KM

Name of the Road: Marikpur Bazar to Adhikpur

Scheme/Programme: MAINTENANCE

Package No.

Road Id No.

Status of the Project: Outgroup Completed Under Maintenance

Work is a case of: New Connectivity Upgradation Maintenance

Sl. No. Parameters to be checked Remarks

1. Pavement

- | | | |
|----|---|--------|
| a) | Road Junction condition | Not |
| b) | Condition of Surfacing | Not |
| c) | Riding Quality | Not |
| d) | Road Camber | Not |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement | Yes/No |
| f) | Contraction Joints provided or not (CC Pavement) | Yes/No |
| g) | Compaction of flank/slope & raincuts if any | Yes/No |

2. Cross Drainage

- | | | |
|----|--|---------|
| a) | Condition of head walls in Hume pipe culverts including its painting | S/SRI/U |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | S/SRI/U |
| c) | Condition of railings/slab/approach for Bridges | S/SRI/U |

3. Road Furniture

- | | | |
|----|--|--------|
| a) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No |
|----|--|--------|

4. Comparison History

- | | | |
|----|------------------------------|----|
| a) | Status of ATR's & any others | NO |
|----|------------------------------|----|

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

S

Signed

NAME:

DESIGNATION

02/12/20
A