

FIELD INSPECTION REPORT

Date of Inspection :	3.12.2020	District:	Silamarkhi
Division :	22-0-2020	Length (km):	from Vishnu Nath Pao to Farola.
Name of the Road:	22-0-2020		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing	Completed	Under Maintenance
Work is a case of:	New Connectivity	Up gradation	Maintenance
SL No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	✓S/U	
b)	Condition of Surfacing	✓S/U	
c)	Riding Quality	✓S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Compaction of flank/slope & raincuts if any	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	✓S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	✓S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others	No	

Overall Rating :

Satisfactory (S)	✓ S
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	—

NAME:

DESIGNATION:

(Signature)