

# FIELD INSPECTION REPORT

Date of Inspection : 02.12.2020		District: Medhaboras
Division : Medhaboras		Length (km): 4.900 KM.
Name of the Road: Bethwara to Karmasari Chauri		
Scheme/Programme: MAINTENANCE		
Package No.: Bethwara more to Karmasari		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		

  

Sl. No.	Parameters to be checked	Remarks
<b>1.</b>	<b>Pavement</b>	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓Yes/No
g)	Compaction of flank/slope & raincuts if any	✓Yes/No
<b>2.</b>	<b>Cross Drainage</b>	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓S/SRI/U
c)	Condition of railings/slab/approach for Bridges	✓S/SRI/U
<b>3.</b>	<b>Road Furniture</b>	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
<b>4.</b>	<b>Compliance History</b>	
a)	Status of ATR's & any others	NO

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	—

Date: 2/12/20.  
 (Signature)

NAME: Vijay Kumar Thakur  
 DESIGNATION: Junior Engineer