

# FIELD INSPECTION REPORT

|                                                      |  |                                            |                      |
|------------------------------------------------------|--|--------------------------------------------|----------------------|
| Date of Inspection : 08/11/2020                      |  | Division : Madhavpur                       | Length (km) : 8.9 km |
| Name of the Road : Road no-18 to Madhavpur when path |  | Scheme/Programme : MAINTENANCE             |                      |
| Package No. :                                        |  | Road Id No. :                              |                      |
| Status of the Project :                              |  | Ongoing/Completed/Under Maintenance        |                      |
| Work is a case of :                                  |  | New Connectivity/Up gradation/ Maintenance |                      |
| Sl. No.                                              |  | Parameters to be checked                   |                      |
| Remarks                                              |  |                                            |                      |

| 1. | Pavement                                                                                                             |        |
|----|----------------------------------------------------------------------------------------------------------------------|--------|
| a) | Road Junction condition                                                                                              | S/U    |
| b) | Condition of Surfacing                                                                                               | S/U    |
| c) | Riding Quality                                                                                                       | S/U    |
| d) | Road Camber                                                                                                          | S/U    |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No |
| f) | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No |
| g) | Compaction of flank/slope & raincuts if any                                                                          | Yes/No |
| 2. | Cross Drainage                                                                                                       |        |
| a) | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SR/U |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SR/U |
| c) | Condition of railings/slab/approach for Bridges                                                                      | S/SR/U |
| 3. | Road Furniture                                                                                                       |        |
| a) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No |
| 4. | Compliance History                                                                                                   |        |
| a) | Status of ATR's & any others                                                                                         |        |

Overall Rating :

|                                             |   |
|---------------------------------------------|---|
| Satisfactory (S)                            | 5 |
| Satisfactory but requires Improvement (SRI) |   |
| Unsatisfactory (U)                          |   |

(Signature)

08/11/2020

NAME: Babbar Pal  
Assistant Engineer