

FIELD INSPECTION REPORT

Date of Inspection :	3/12/2020	District:	Patna
Division :	Manaurhi	Length (km):	0.700 km
Name of the Road:	Redbigaha - Basbigaha Path to Ramnagar Math tank Path		
Scheme/Programme:	MAINTENANCE		
Package No.:	✓	Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	✓ S/U	
b)	Condition of Surfacing	U S/U ✓	
c)	Riding Quality	U S/U ✓	
d)	Road Camber	S S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	No ✓ Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No	
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	N/A S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	N/A S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	N/A S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others	Yes compliance not done yet	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

Prasad
3/12/20
(Signature)

NAME: Purnkar Prasad
DESIGNATION: Assistant Engineer