

FIELD INSPECTION REPORT

Date of Inspection : 3.12.2020		District : GAYA	
Division : Neemchak Bathani		Length (Km. : 4.0 km)	
Scheme/Programme:		MAINTENANCE Atri-jetham Rd to Narawgt	
Package No. : MR-N/2019-20 Nimechak Bathani /01		Road Id No. :	
Status of the Project :		Ongoing/Completed/Under Maintenance	
Work is a case of :		New Connectivity/Up gradation/Maintenance	
Sl. No.	Parameters to be checked		Remarks
1	Pavement		
a)	Road Junction condition		S/U
b)	Condition of Surfacing		S/U
c)	Riding Quality		S/U
d)	Road Camber		S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.		Yes/No
f)	Contraction Joints provided or not (CC Pavement)		Yes/No
g)	Compaction of flank/slope & raincuts if any		Yes/No
2	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting		S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts		S/SRI/U
c)	Condition of railings/slab/approach for Bridges		S/SRI/U
3	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained		Yes/No
4	Compliance History		
a)	Status of ATR's & any others.		

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Note:- Earth work on progress

Ram babu mahato
J.E

Ruy
3.12.2020
J.E