

# FIELD INSPECTION REPORT

|                                         |                                            |
|-----------------------------------------|--------------------------------------------|
| Date of Inspection : 03-12-2020         | District: NAWADA                           |
| Division : RAJAWATI                     | Length (km): 2.550 km                      |
| Name of the Road: KALAUNDA TO DAREHAPUR |                                            |
| Scheme/Programme:                       | MAINTENANCE                                |
| Package No.: M(R-N)/19/20/02/02         | Road Id No.: 1050260 2069                  |
| Status of the Project:                  | Ongoing/Completed/Under Maintenance        |
| Work is a case of:                      | New Connectivity/Up gradation/ Maintenance |

| Sl. No. | Parameters to be checked                                                                                             | Remarks |
|---------|----------------------------------------------------------------------------------------------------------------------|---------|
| 1.      | <b>Pavement</b>                                                                                                      |         |
| a)      | Road Junction condition                                                                                              | N/S/U   |
| b)      | Condition of Surfacing                                                                                               | N/S/U   |
| c)      | Riding Quality                                                                                                       | N/S/U   |
| d)      | Road Camber                                                                                                          | N/S/U   |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No  |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No  |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No  |
| 2.      | <b>Gross Drainage</b>                                                                                                |         |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U |
| 3.      | <b>Road Furniture</b>                                                                                                |         |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No  |
| 4.      | <b>Compliance History</b>                                                                                            |         |
| a)      | Status of ATR's & any others                                                                                         | N/A     |

Yet To Be Done

No CC pavement  
N/A

N/A

N/A

Yet to Be Done

Overall Rating :

|                                             |     |
|---------------------------------------------|-----|
| Satisfactory (S)                            | "S" |
| Satisfactory but requires Improvement (SRI) |     |
| Unsatisfactory (U)                          |     |

(Signature)  
03.12.2020

NAME: BIND KUMAR  
DESIGNATION: JUNIOR ENGINEER