ate of I	nspection: 3.12.20 District: - Bhagai bur.		
ivision:	(Goradih) Bhage for Length (Km): 1 w		
	the Road: PWD Road to Hemora,		
cheme/	Programme: MAINTENANCE		
ackage			
	f the Project: Qngoing /completed/Under Maintenance		
Nork is	a case of : New Connectivity/Up gradation/ Maintenance	Remarks	
SL. No.	Parameters to be checked	(Ellialks	
1	Pavement	CAL	
a)	Road Junction condition	S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Cpmpaction of flank/slope & raincuts if any Yes/No		
2	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	s/sri/u	
	Condition of Abutment & Wing Walls, Slab in RCC culverts	S/SRI/U	
b)	Condition of railings/slab/approach for Bridges	s/sri/u	
	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	
	Corpuliance History	N/A	
a)	Status of ATR's & any others	. 10	

Overall Rating

45 45 EAST	
Satisfactory(S)	1/4
Satisfactory but requires Im	provement (SRI)
Unsatisfactory(U)	/

Note- work hus been stratered.

(Signature)

NAME: D.N. Derst.