

FIELD INSPECTION REPORT

Date of Inspection : 2-12-20	District: Bhojpur
Division : PERO	Length (km): 1.825
Name of the Road: Khutha Bazar to Milki Sawna Path	
Scheme/Programme:	MAINTENANCE MR-3054 (New)
Package No.:	Road Id No.:
Status of the Project:	Ongoing/Completed/Under Maintenance ongoing
Work is a case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U ✓
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No N/A
f)	Contraction Joints provided or not (CC Pavement)	Yes/No N/A
g)	Compaction of flank/slope & raincuts if any	Yes/No N/A
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U N/A
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U N/A
c)	Condition of railings/slab/approach for Bridges	S/SRI/U N/A
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

work is ongoing. Junction from PWD Road is required to be improve

Satisfactory (S)	-
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	

(Signature) 

NAME:

अशोक कुमार मिश्रा

DESIGNATION:

मुख्य अभियंता-1
ग्रामीण कार्य विभाग
बिहार, पटना